S
625.704
H3Fe
May 6
1985

PLEASE RETURN

Montana State Library
3 0864 1006 6505 1

MONTANA

DEPARTMENT OF HIGHWAYS

MAY 13 1985

MONTANA STATE LIBRARY
1515 E. 6th AVE.
HELENA, MONTANA 59620

CONSTRUCTION, DISTRICT DESIGN and PRELIMINARY SURVEY PROGRESS REPORT

ISSUED THE FIRST MONDAY OF THE MONTH

May 6, 1985



LEGEND

STATE MAINTAINED
FEDERAL-AID ROUTES

- Interstate
- Primary
- Secondary

INCORPORATED CITIES

- Capital
- County Seat — Butte Over 5000, Cascade Under 5000
- Other

FINANCIAL & COMMISSIONER DISTRICTS

District Boundary

(3) District Number

Effective Date: 7-1-83

MONTANA

PREPARED BY THE
STATE OF MONTANA
DEPARTMENT OF HIGHWAYS
PLANNING AND STATISTICS BUREAU
IN COOPERATION WITH THE
U.S. DEPARTMENT OF TRANSPORTATION
FEDERAL HIGHWAY ADMINISTRATION

SCALE
0 20 40 60 Miles

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
630	Kalispell Strip F 1-2(24)121	PMS 1.2 Miles	Final PIH	-	45	May 8 1985
830	Hall East RS 512-1(1)0	PMS 1.9 Miles	Final PIH	7½	49	May 2 1985
804	Hall West RS 513-1(1)0	PMS 2.5 Miles	Final PIH	7	49	May 2 1985
268	Mullan Road RS 263-1(4)1	G,GS,PMS & Structure 4.2 Miles	Plans to Checker	20½	50	Sept 17 1986
603	Libby Southeast F 1-1(19)38	PMS 6.5 Miles	Final PIH	38½	6	Mar 29 1986
845	St. Regis Northeast F 35-1(5)0	PMS & Widening 3.4 Miles	Final PIH	115½	40	Sept 2 1985
024	Flathead Co. Line-South F 5-2(3)86	G, GS, PMS 7.2 Miles	Plans to Checker	214½	85	July 1 1985
243	Dixon - North RS 212-1(1)0	G, GS, PMS 3.2 Miles	Prelim PIH	-	15	Feb 7 1986
528	Boulder & Flint Cr. BRF 19-2(5)49	Strs. & Apps	Final PIH	79½	49	Aug 15 1985
772	West of Dixon (Revais Cr.) BRF 6-1(28)105	Structure & App. 0.5 Miles	Final PIH	-	-	Nov 13 1987
649	Meadow Creek - South S 508-1(2)12	G,GS,PMS,& Structure 5.5 Miles	Prelim PIH	-	5	Jan 1 1987

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40Ka/STND40

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
	Perma - Dixon F 6-1(30)91	G,GS PMS 17.3 Miles	Planning Report	-	-	May 9 1985
706	Missoula - Bonner IR 90-2(75)106	Conc. Surf. Rehab.	Prelim PIH	141½	4	July 1 1985
632	Post Creek - Ronan F-HES 5-2(25)38	PMS 8.4 Miles	Final PIH	74	49	May 9 1985
602	Big Fork South & West FR 52-1(3)18	PMS 16.9 Miles	Prelim PIH	-	1	Aug 14 1985
567	Elk Hill-Lion Springs F 1-1(12)65	G, GS, PMS 3.3 Miles	Final PIH	241½	49	Nov 13 1985
521	Hamilton - Corvallis RS 269-1(5)0	PMS & Widening 6.1 Miles	Planning Report	-	-	Aug 21 1986
	Blue Bay North & South F 52-1(5)3	PMS 18.0 Miles	Final PIH	-	1	
	Perma Canyon Roadway RS 382-1(1)1	F, GS, PMS 2.8 Miles	Final PIH	-	45	
635	Seeley Lake-Inez Lake FR 83-1(3)15	PMS & Widening 8.3 Miles	Final PIH	-	3	Oct 30 1985
522	Fisher River Bridge BRF 1-1(15)57	Structure & Apps. 0.6 Miles	Plans to Checker	169	80	July 1 1985
816	Big Fork - East F 83-1(3)74	PMS & Widening 8.7 Miles	Final PIH	102	30	May 6 1986

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40K/STND40

DISTRICT: Missoula 1130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
634	Clearwater Jct - East FR 24-1(16)32	PMS & Widening 11.8 Miles	Prelim PIH	56	18	Oct 22 1985
770	Ovando - East RTF - HES 24-2(16)43	PMS & Widening 12.3	Planning Report	-	5	June 21 1985
604	Eureka - South F 5-4(2)174 U-1	G,GS,PMS& Structure 12.6 Miles	Final PIH	-	11	Nov 14 1989
861	Ravalli Weigh Station F 5-2(30)27	Scale, Scale House & Approaches	Final PIH	9	5	Sept 16 1986
	Happy's Inn F 1-1(26)69	PMS 11.3 Miles	Planning Report	4	1	

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

bls/40K/STND40

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-85

PROJECT NO.: I-IG 90-1(61)27, U-849
PROJ. NAME: ST. REGIS E. & W.
LENGTH: 6.8 miles
COUNTY: MINERAL
CONTRACT TIME: 220 Working Days
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 76
% TIME USED: 58
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,446,863.84
CONTRACTOR: WASHINGTON CONST. CO.
FROM (town): MISSOULA, MT
AWARD DATE: JAN. 30, 1984
DATE WORK STARTED: MARCH 5, 1984
PROBABLE COMPLETION DATE: JULY 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: JAMES L. CYR
NO. OF ENG. PERSONNEL EMPLOYED: 5
TELEPHONE: 649-2460
ADDRESS: STAR ROUTE 472
ST. REGIS, MT 59866

GENERAL: Contractor working on EWO #3 (SLIDE Removal & Dr. Clean up)
Items Complete by % are as follows; Prepare Detour = 100%; Clearing & Grubbing = 100%; Remove Guard Rail = 90%; Unc. Excav. = 98%; Sub-Excav. = 100%; Special Borrow = 99%; Topsoil = 87%; Comp. Roadbed = 99%; Haul = 98%; Obliterate Roadway = 100%; 1" C.B.C. = 68%; ¾" CTS = 8%; Pl. Mix B.T. Surf. = 27%; Pl. Mix Base = 44%; Class "DD" & AC-DC" conc. = 98% Excav. Culv. = 98%; All Drain Pipe = 98%; Bedding Material = 98%; Seeding & Fert. = 33%; Chain Link Fence = 24%; CBSW Fence = 16%; Farm Fence (FZW) = 100%; Farm Fence (F4W) = 32%

2-man Engr. Crew in field checking Blue Tops & staking for Signs. 2 men on Insp. 1 man in office on notes, ect.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: I-IG 90-1(61)27,410
PROJ. NAME: St. Regis - E & W
LENGTH: —
COUNTY: Mineral
CONTRACT TIME: 110
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 15
% TIME USED: 34
NO. MEN EMPLOYED: 32
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 762 627.00
CONTRACTOR: Pacemaker Ind. Inc.
FROM (town): Spokane
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-16-84
PROBABLE COMPLETION DATE: 9-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:
PROJECT MANAGER: J. Silvey
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 649-2460
ADDRESS: St. Regis

GENERAL: St. Regis River Bridge
Backwall Forms 97% Deck Forms 97% complete. Structural steel revision deck removed and rock wall removal 100% complete.

Clark Fork River Bridge
Deck removed on Span 4 & 5 and work is now underway on Span 3. Concrete is being removed for the expansion joint on Pier #6 and abutment #2. The contractor is setting deck forms on span #5 and ledgers on Span #4. Studs are 45% complete. There is no batch plant on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: IR 90-1(100)64
CONTRACT AMOUNT: $ 2,446,644.60
PROJ. NAME: Tarkio-East
CONTRACTOR: American Asphalt Inc.
LENGTH: 18.2
FROM (town): Missoula
COUNTY: Mineral & Missoula
AWARD DATE: 4-3-85
CONTRACT TIME: 75 WD
DATE WORK STARTED:
ORDER TO PROCEED DATE: 4-29-85
PROBABLE COMPLETION DATE: 10-1-85
% COMPLETE: 0
NO. DAYS WORKED PER WEEK:
% TIME USED: 0
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. Tabija
TELEPHONE: 722-4538
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: Alberton

GENERAL: The contractor has not requested a preconstruction conference as of this time. The survey crew has been working on the project as time permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-85

PROJECT NO.: IR 90-2(72)98
PROJ. NAME: MISSOULA EAST & WEST
LENGTH:
COUNTY: MISSOULA
CONTRACT TIME: 122
ORDER TO PROCEED DATE:
% COMPLETE: 44%
% TIME USED: 21%
NO. MEN EMPLOYED: 11
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 990,963.00
CONTRACTOR: IDAHO, Const. CO.
FROM (town): TWIN FALLS, IDAHO
AWARD DATE: 9-4-84
DATE WORK STARTED: 9-19-84
PROBABLE COMPLETION DATE: 8-30-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: William C. MAART
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 549-6491
ADDRESS: DEPARTMENT of Highways
MISSOULA, MONTANA

GENERAL: PREPARING to PLACE OVERLAY ON THE STRUC 1136 AND Right half of STRU C 1387. Completed the DETOUR @ STA 241 TO STA. 300

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-30-85

PROJECT NO.: IR 90-3 (61)142
CONTRACT AMOUNT: $ 1,777,337.75

PROJ. NAME: Bearmouth-East & West
CONTRACTOR: Jim Gilman Exc. Inc.

LENGTH: 7.6 Miles
FROM (town): Butte Mont.

COUNTY: Granite
AWARD DATE: August 29, 1984

CONTRACT TIME: 60 Working Days
DATE WORK STARTED: Jan. 16, 1985

ORDER TO PROCEED DATE: Sept. 24, 1984
PROBABLE COMPLETION DATE: July 15, 1985

% COMPLETE: 9
NO. DAYS WORKED PER WEEK: 5

% TIME USED: 5
NO. SHIFTS PER DAY: 2 (1) For Lill

NO. MEN EMPLOYED: 10
NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Allan J. Dutton
TELEPHONE: 283-3875

NO. OF ENG.. PERSONNEL EMPLOYED: 10
ADDRESS: P.O. Box 264 Drummond, Mont. 59832

GENERAL: Gilman has been producing 3/4" Type "A" Gr. 2 and 3/8" O.G.F.C. Gravel.
Sub-Contractor-Lill Const. has been demoving metal Median Rail.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

8

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: BRF 6-1(21)33
PROJ. NAME: Beaver Cr-Thompson Falls
LENGTH: —
COUNTY: Sanders
CONTRACT TIME: 120 WD
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 4
% TIME USED: 8
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 1,030,916.09
CONTRACTOR: COP Const Co.
FROM (town): Billings
AWARD DATE: 2-8-85
DATE WORK STARTED: 4-1-85
PROBABLE COMPLETION DATE: 8-30-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: L. J. Chezik
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: _____
ADDRESS: Plains, Montana

GENERAL: The contractor started work on 4-1-85 - work consisted of excavating and placing concrete for the footing of Pier no. 2 and footing and shaft for Pier no. 3 -

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 11

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-30-85

PROJECT NO.: HES 7-1 (30) 56
PROJ. NAME: Near Stevensville
LENGTH: 0
COUNTY: Ravalli
CONTRACT TIME: 20 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100
% TIME USED: ~~20~~ 15
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE: 4-27-85

CONTRACT AMOUNT: $ 11,185.60
CONTRACTOR: Christy Const. Co.
FROM (town): Hamilton, Mont.
AWARD DATE: 12-5-84
DATE WORK STARTED: 4-5-85
PROBABLE COMPLETION DATE: May 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Allan J. Dutton
NO. OF ENG. PERSONNEL EMPLOYED: 2

TELEPHONE: 288-3875
ADDRESS: P.O. Box 264 Drummond, Mont. 59832

GENERAL: The contractor has completed filling in the ditch and placing the pipe and signs provided for on the contract. The seeding has been completed and the Adjust ~~XXX~~ Signs have been completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

/0

DISTRICT: 1108

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-85

PROJECT NO.: F 7-2(9)92
CONTRACT AMOUNT: $1,465,260.40
PROJ. NAME: Widening & Overlay Brooks St.
CONTRACTOR: American Asphalt
LENGTH: 1.501 Miles
FROM (town): Missoula
COUNTY: Missoula
AWARD DATE: Jan. 31, 1985
CONTRACT TIME: 120 WD
DATE WORK STARTED: 3-22-85
ORDER TO PROCEED DATE: 4-16-85
PROBABLE COMPLETION DATE: 9-20-85
% COMPLETE: 14
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 9
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 35 to 42
NO. HOURS PER SHIFT: 12
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: L. Williams
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: P.O. Box #7039
Missoula.

GENERAL: The contractor has been working on excavation, placing surfacing, pouring curb & gutter & sidewalks, installing seepage pits, conduit, Loop detectors Pull Boxes, Signal & light Pole bases and Removing miscellaneous items. Progress has been good.

There is 8 to 10 engineers working on inspection, staking Etc.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-85

PROJECT NO.: F24-1(18)32
PROJ. NAME: CLEARWATER JCT WEIGH STA
LENGTH: —
COUNTY: MISSOULA
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 74
% TIME USED: 73
NO. MEN EMPLOYED: 1-3
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: JASON R. GIARD
NO. OF ENG. PERSONNEL EMPLOYED: 1-4

CONTRACT AMOUNT: $621,374.55
CONTRACTOR: AMERICAN ASPHALT
FROM (town): MISSOULA MT
AWARD DATE: 7-6-84
DATE WORK STARTED: 8-6-84
PROBABLE COMPLETION DATE: 5-30-84
NO. DAYS WORKED PER WEEK: 1-5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8
TELEPHONE: 549-6491
ADDRESS: MISSOULA

GENERAL: CONTRACTOR IS WAITING FOR THE WEATHER TO BREAK, TO FINISH THE PAVING.

THE SCALE HOUSE IS 95% COMPLETE WITH ONLY MINOR MISC. ITEMS TO COMPLETE.

POSSIBLE OPENING DATE - MAY 20TH

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

12

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-85

PROJECT NO.: BHF 29-2(1)49
CONTRACT AMOUNT: $ 207,972.95
PROJ. NAME: N. FORK BLACKFOOT R. RD.
CONTRACTOR: McINTYRE CONST. CO.
LENGTH: 0.11 MILES
FROM (town): GREAT FALLS
COUNTY: POWELL
AWARD DATE: 10-5-84
CONTRACT TIME: 90 W.D.
DATE WORK STARTED: 10-16-84
ORDER TO PROCEED DATE: 10-22-84
PROBABLE COMPLETION DATE: 7-15-85
% COMPLETE: 51
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 30
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 2-10
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: JASON R. GIARD
TELEPHONE: 549-6491
NO. OF ENG. PERSONNEL EMPLOYED: 1-4
ADDRESS: MISSOULA

GENERAL: CONTRACTOR HAS COMPLETED POURING BOTH BEAMS & HAS THE LT SECTION OF DECK REMOVED.

CONTRACTOR IS PRESENTLY FORMING & PLACING STEEL FOR THE LT DECK & OVERHANG

PROGRESS IS GOOD

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: RS 212-2(4)3
PROJ. NAME: MOIESE - SOUTH
LENGTH: 1.4 MILES
COUNTY: LAKE
CONTRACT TIME: 60 WD
ORDER TO PROCEED DATE: 3-4-85
% COMPLETE: 60%
% TIME USED: 13
NO. MEN EMPLOYED: 42
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 805,226.23
CONTRACTOR: GLENN REHBEIN EXCAVATING INC.
FROM (town): LINO LAKES MN.
AWARD DATE: FEB. 8, 1985
DATE WORK STARTED: MARCH 18, 1985
PROBABLE COMPLETION DATE: JULY, 1985
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: JIM GREEN
NO. OF ENG. PERSONNEL EMPLOYED: 9
TELEPHONE: 406-246-3514
ADDRESS: GENERAL DELIVERY
DIXON MT. 59831

GENERAL: REHBEIN EXCAVATING IS 100% COMPLETE ON SPECIAL BORROW ITEM, & 100% COMPLETE ON THE 1½" CR BASE, ALL AGGREGATES ARE CRUSHED & STOCKPILED. SCHELLINGER CONSTRUCTION COMPLETED THE ½" CLASS A FOR THE STATE MAINTENANCE STOCKPILE.

RAINBOW CONSTRUCTION IS 25% COMPLETE ON FENCING. BAYVIEW CONSTRUCTION IS 100% COMPLETE ON CULVERT ITEMS, AND DD CONCRETE.

SK CONSTRUCTION HAS COMPLETED THE UNC. EXC. ITEM EXCEPT FOR SLOPE DRESSING

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: 1130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-29-85

PROJECT NO.: RS 507-1(33)0

CONTRACT AMOUNT: $ 721,712.55

PROJ. NAME: ALBERTON- SOUTH

CONTRACTOR: WESTERN MATERIALS

LENGTH: 1.2 MILES

FROM (town): MISSOULA

COUNTY: MINERAL

AWARD DATE: 12-5-84

CONTRACT TIME: 75 WORKING DAYS

DATE WORK STARTED: 2-21-85

ORDER TO PROCEED DATE: 4-16-85

PROBABLE COMPLETION DATE: 7-1-85

% COMPLETE: 30

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 10

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 18

NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: GERALD TAHINA

TELEPHONE: 722-4538

NO. OF ENG. PERSONNEL EMPLOYED: 8

ADDRESS: ALBERTON, MONTANA

GENERAL: REMOVING UNCLASSIFIED EXCAVATION THROUGHOUT PROJECT AND PLACING BORROW STATION 120± TO 140±. PLACING PIPE THROUGHOUT PROJECT. COMPLETED STORM DRAIN AND MANHOLES. RESET FIRE HYDRANTS.

CRUSHED PRODUCING 3/4 IN TOP SURF GR 2A AND PLACING IT IN A STOCKPILE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: M 2116(3)
PROJ. NAME: Mount Ave. - Missoula
LENGTH: —
COUNTY: Missoula
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: 10-24-83
% COMPLETE: 100
% TIME USED: 98
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 9-24-84
CONTRACT AMOUNT: $ 642,067.10
CONTRACTOR: Long Const. Co.
FROM (town): Missoula
AWARD DATE: 9-30-83
DATE WORK STARTED: 4-2-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: T. Williams
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 549-6491
ADDRESS:

GENERAL: The planting time requirements expired on April 30th. Final inspection can now be made.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: RTF 1-2(25)123
RTF 1-1(20)30
RTF 5-3(19)113

CONTRACT AMOUNT: $ 583,053.00

PROJ. NAME: See Below

CONTRACTOR: Glenn Rehbein Excavating, Inc.

LENGTH: 7.4 2.0 8.0

FROM (town): Lino Lakes, Minn.

COUNTY: Lincoln - Flathead

AWARD DATE: April 30, 1984

CONTRACT TIME: Thru Sept. 1, 1984

DATE WORK STARTED: August 7, 1984

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE: May 1985

% COMPLETE: 50%

NO. DAYS WORKED PER WEEK: 0

% TIME USED:

NO. SHIFTS PER DAY: 0

NO. MEN EMPLOYED: 0

NO. HOURS PER SHIFT: 0

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: K. Chrisinger

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: No work on the project since last fall. The project is on shutdown until next spring due to weather limitations. Remaining work is the application of seal & cover on the Libby project.

* LaSalle Road north of Kalispell
Libby North & South
~~Kalispell North~~

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 29, 1985

RTF 1-2(10)142
TOF 1-2(1)148 UR

PROJECT NO.: F 65-1(2)0
CONTRACT AMOUNT: $8,485,491.43

PROJ. NAME: H. HORSE - W. GLACIER
CONTRACTOR: HILDE CONST.

LENGTH: 10.4 MILES
FROM (town): GREAT FALLS

COUNTY: FLATHEAD
AWARD DATE:

CONTRACT TIME: 200 W. D.
DATE WORK STARTED:

ORDER TO PROCEED DATE:
PROBABLE COMPLETION DATE: July 1987

% COMPLETE:
NO. DAYS WORKED PER WEEK: 0

% TIME USED:
NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: E. PIEDALUE
TELEPHONE: 387-5050

NO. OF ENG. PERSONNEL EMPLOYED: 16
ADDRESS: P.O. BOX 158
CORAM, MONTANA
59913

GENERAL: THREE SURVEY CREWS ARE PRESENTLY SLOPE STAKING, STAKING THE PROTECTED CENTERLINE, FLAGGING CLEARING LIMITS AND STAKING STORM DRAIN & OUTFALL LINE & SETTLING PONDS. THREE MEN ARE WORKING ON CENTERLINE & STORM DRAIN GRADES.

HARP LINE IS WORKING ON THE POWER LINE & TELEPHONE RELOCATION.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

12

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4 - 23 - 85

PROJECT NO.: F 5-2(21)61 & F 52-1(2)0

CONTRACT AMOUNT: $

PROJ. NAME: Polson N.W. & E.

CONTRACTOR:

LENGTH: 6.1 + 3.6

FROM (town):

COUNTY: Lake

AWARD DATE:

CONTRACT TIME: 90 Days (Working)

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE:

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: J. Kalberg

TELEPHONE: 755-5717

NO. OF ENG. PERSONNEL EMPLOYED: 5

ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: Bids to be opened April 25, 1985.

Survey crew of 4 people putting in centerline and doing some slope staking.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: F 5-3(16)126
PROJ. NAME: Whitefish West & South
LENGTH: 6.3 Miles
COUNTY: Flathead
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 830,944.11
CONTRACTOR: Peak Paving Co., Inc.
FROM (town): Sandpoint Idaho
AWARD DATE: October 31, 1984
DATE WORK STARTED:
PROBABLE COMPLETION DATE: July 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: K. Chrisinger
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 755-5717
ADDRESS: P.O. Box 400
Kalispell, Mt. 59901

GENERAL: The preconference conference was held on April 1, 1985. The subcontractor plans on starting crushing operations around May 15 pending results of a required cultural resource survey required for the proposed pit area. No time is being charged to the project due to the cultural survey.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4/26/85

PROJECT NO.: F HES6-1(26)29
PROJ. NAME: Thompson Falls N&W
LENGTH: 16.8miles
COUNTY: Sanders
CONTRACT TIME: 90 working days
ORDER TO PROCEED DATE: 7/2/84
% COMPLETE: 92
% TIME USED: 48.9
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,707,943.20
CONTRACTOR: Glenn Rehbein Exc., Inc.
FROM (town): Lino Lakes, Minn.
AWARD DATE: 6/6/84
DATE WORK STARTED: 7/6/84
PROBABLE COMPLETION DATE: 5/25/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gary Marin
NO. OF ENG. PERSONNEL EMPLOYED: 1-2

TELEPHONE: 755-5717
ADDRESS: 5th Ave. NE & Montana
P.O. Box 400
Kalispell, Montana 59901

GENERAL: The project is shutdown for the winter. Work on the final is being done as time permits.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

RECEIVED
MAY 01 1985

DISTRICT: MISSOULA

CONSTRUCTION PROGRESS REPORT

Department of Highways
Missoula, Montana

FOR THE PERIOD ENDING: APRIL 29, 1985

PROJECT NO.: F 38-1(5)4
PROJ. NAME: COL. FALLS - E & W
LENGTH: 4.3 MILES
COUNTY: FLATHEAD
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-4-83
% COMPLETE: 95
% TIME USED: 83
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $5,368,510.28
CONTRACTOR: TRI-STATE CONST.
FROM (town): BELLEVUE, WASH.
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-1-84
PROBABLE COMPLETION DATE: JULY 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: E. PIEDALUE
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 387-5050
ADDRESS: CORAM, MONTANA
BOX 158

GENERAL: PROJECT IS SHUTDOWN FOR THE WINTER, WORK REMAINING WILL BE ACCOMPLISHED LATER THIS SPRING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4/26/85

PROJECT NO.: RS 548-1(5)4
PROJ. NAME: W. Reserve Dr.-N. Kalispell
LENGTH: 1.7miles
COUNTY: Flathead
CONTRACT TIME: 80 working days
ORDER TO PROCEED DATE: 10/22/84
% COMPLETE: 5
% TIME USED: 5
NO. MEN EMPLOYED: 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $1,249,387.36
CONTRACTOR: American Asphalt, Inc.
FROM (town): Missoula
AWARD DATE: 9/28/84
DATE WORK STARTED: 4/15/85
PROBABLE COMPLETION DATE: 6/15/85
NO. DAYS WORKED PER WEEK: ± 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gary Marin
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 755-5717
ADDRESS: 5th Ave. NE & Montana
P.O. Box 400
Kalispell, Montana 59901

GENERAL: Signing subcontractor arrives on the job 3/27/85 and is now 100% done and maintaining. Subcontractor began stripping pit 4/9/85 and is now 100% done. Contractor began storm drain at the outlet end 4/16/85 and is now 40% done. Subcontractor began fill operation at the intersection of Hwy. 93 and W. Reserve Dr. 4/16/85 and is now 20% done in Const. Area #1.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Missoula

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: SMP 2799-85
PROJ. NAME: Maint. Stockpile
LENGTH: —
COUNTY: Flathead, Sanders, Lincoln
CONTRACT TIME:
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 175,120.00
CONTRACTOR: Peak Paving Inc.
FROM (town): Sandpoint, Id.
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER:
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE:
ADDRESS:

GENERAL: No work has been started on the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 9-12-85

PROJECT NO.: FR 83-1(3)15 DATE SURVEY AUTHORIZED: —

PROJ. NAME: SEELY INE2. DATE WORK STARTED: 11-2-84

LENGTH: 9.0 MILES ESTIMATED COMPLETION DATE: NONE

DATE SUBMITTED TO DISTRICT: SEE BELOW

PROJECT MANAGER: JASON R. GIAR TELEPHONE: 549-6491

NO. PERSONNEL ASSIGNED: NONE % COMPLETE: N/A

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

JIM WEAVER REQUESTED NO MORE WORK BE DONE ON THIS PROJECT AS IT HAS BEEN PULLED.

DISTRICT: 1130 - Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: March 28, 1985

PROJECT NO.: RTF-HES 24-2(16)43 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Ovando East DATE WORK STARTED: 12/6/84

LENGTH: 13± Miles ESTIMATED COMPLETION DATE: 6/15/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: R.T. Wilson TELEPHONE: 494-3224

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 48%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: S 508-1(2)12 DATE SURVEY AUTHORIZED: 1-3-84

PROJ. NAME: Yaak River Road DATE WORK STARTED: 11-14-84

LENGTH: 3± Miles ESTIMATED COMPLETION DATE: Unknown

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-85

PROJECT NO.: F 1-2(22)90 DATE SURVEY AUTHORIZED: 10-11-84

PROJ. NAME: Marion Ml Overlay DATE WORK STARTED: 1-7-84

LENGTH: 10 miles ~~ESTIMATED~~ COMPLETION DATE: 4-12-85

DATE SUBMITTED TO DISTRICT: 4-12-85

PROJECT MANAGER: J. Kalberg TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Missoula

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: BRF 1-1(23)45 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Libby Creek - Miller Creek DATE WORK STARTED: 1-7-85

LENGTH: 2000 Ft. each ESTIMATED COMPLETION DATE: April 85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: K. Chrisinger TELEPHONE: 755-5717

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 95

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: MISSOULA

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-26-85

PROJECT NO.: F24-1(14)23 DATE SURVEY AUTHORIZED: 2-15-84

PROJ. NAME: GREENOUGH HILL N. DATE WORK STARTED: 9-27-84

LENGTH: 6.6 MILES ESTIMATED COMPLETION DATE: 5-30-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: DASON R GIARD TELEPHONE: 549-6791

NO. PERSONNEL ASSIGNED: 1-4 % COMPLETE: 90 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 5/1/85

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
278-1(4)0 Jackson Int. West	PMS Overlay & Widening	PIH	0	0	—
M 0299(4) U1 Anaconda Streets	Overlay, Grading & Drainage	FIN. DES	102.5	100	4/85
F 55-3(3)12 Legion Ave. - Whitehall	Drainage	PIH	1.5	0	—
F 29-1(10)43 Twin Bridges No.	PMS Overlay & Widening	FIN. DES.	0	100	12/84
F 85-1(2)0 Jack Rabbit Lane	PMS Overlay, Grading & Widening	FIN. DES	62	100	4/85
FR 8-4(9)99 Three Forks No.	PMS Overlay & Widening	PIH	132	20	9/86
F 69-1(2)10 Boulder-Whitehall	PMS Overlay & Widening	PIH	28	5	1/87
M 0299(4) U2 Anaconda Streets	Reconstr., Sidewalk, Curb, Gutter & St. Dr.	PIH	—	—	—
RS 283-1(1)0 Harrison-Pony	PMS Overlay & Widening	PIH	84	5	1/86

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

ST301/DES103

DISTRICT: Butte

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: 5/1/85

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
IR 15-2(51)117 Buxton Int. No. & East	PMS Overlay & Guardrail	PIH	217.5	80	5/85
IR 15-1(72)17 Lima-Red Rock	PMS Overlay & Guardrail	PIH	60	35	6/85
IR 15-2(52)126 Butte Fence	Fence Rehab.	PIH	0	5	11/85
IR 90-5(47)240 Whitehall West	PMS Overlay & Guardrail	PIH	6	6	3/86
IR 15-1(73)38 Red Rock Int. No.	PMS Overlay & Guardrail	PIH	1	1	3/86

DISTRIBUTION: CONSTRUCTION BUREAU - Original
DISTRICT OFFICE - Yellow Copy
ORIGINATING OFFICE - Yellow Copy

ST301/DES103

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-85

PROJECT NO.: IR 000B(5) E 000B(11)

CONTRACT AMOUNT: $1,023,152.00

PROJ. NAME: WEIGH SCALE REPLACE

CONTRACTOR: MORGEN & OSWOOD CONST. CO.

LENGTH: 0.0 (STATEWIDE)

FROM (town): GREAT FALLS

COUNTY: BEAVERHEAD

AWARD DATE: 10-31-84

CONTRACT TIME: 120 W.D.

DATE WORK STARTED:

ORDER TO PROCEED DATE:

PROBABLE COMPLETION DATE: JUNE '85

% COMPLETE:

NO. DAYS WORKED PER WEEK:

% TIME USED:

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: CAPRARA

TELEPHONE: 683-6290

NO. OF ENG. PERSONNEL EMPLOYED: ___

ADDRESS: P.O. Box 1342
DILLON, MT.

GENERAL: THE KIMA PORTION OF CONTRACT, NO WORK HAS BEEN DONE THIS PERIOD.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4/30/85

PROJECT NO.: F 13-1(3) 24
PROJ. NAME: Cameron-South
LENGTH: 11.5 mi.
COUNTY: Madison
CONTRACT TIME: 120 w.D.
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 96
% TIME USED: 87
NO. MEN EMPLOYED: -0-
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,476,345.47
CONTRACTOR: Jim Gilman Exc., Inc
FROM (town): Butte MT.
AWARD DATE: 11/30/83
DATE WORK STARTED: 4/4/84
PROBABLE COMPLETION DATE: 7/1/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Shuyler
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 556-9562
ADDRESS: Box 1110
Bozeman MT. 59715

GENERAL: This Project has been completed except for Cover & Seal, Final Striping & Some Minor Bridge Clean up.
All Work has been halted until after May 15, 85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 29 Apr 85

PROJECT NO.: I ID 15-1(68)44 I ID 15-1(52)46 U-3

PROJ. NAME: Armstead North - South Pipe Organ North - South

LENGTH: 7.1 Miles

COUNTY: Beaverhead

CONTRACT TIME: 180 WD

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,996,110.85

CONTRACTOR: J.J. Welcome Construction Co., Inc.

FROM (town): Redmond, WA 98052

AWARD DATE: 2-8-85

DATE WORK STARTED:

PROBABLE COMPLETION DATE: Jun 86

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara

TELEPHONE: 683-6290

NO. OF ENG. PERSONNEL EMPLOYED: 10

ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: 1 - Man in office checking slope staking notes and complying field notes for Project plus normal office work this period. 7 - Man Crew slope staking on Armstead Project finished Mainline on 4-8-85, started staking K - Line on Pipe Organ Project this period, plus odds and ends on Project. Also staking K-Line on Armstead Project, and Rec Road this period plus odds and ends on Project. Cross Sectioned culverts throughout Project this period and plotted culverts for lenghts this period. Work on Project progressing very well.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/2/85

PROJECT NO.: I-IG 15-2(53)130 CONTRACT AMOUNT: $ _____

PROJ. NAME: Butte-North CONTRACTOR: _____

LENGTH: 3.8 FROM (town): _____

COUNTY: Silver Bow AWARD DATE: _____

CONTRACT TIME: _____ DATE WORK STARTED: _____

ORDER TO PROCEED DATE: _____ PROBABLE COMPLETION DATE: 8-1-86

% COMPLETE: _____ NO. DAYS WORKED PER WEEK: _____

% TIME USED: _____ NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____ NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Battle TELEPHONE: 494-3442

NO. OF ENG. PERSONNEL EMPLOYED: 6 ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL: Work this period consisted of Pre-Construction Staking Work with % complete as follows: Transit Notes & Grade Notes - 100% complete, & & R/W Lines - 25% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-85

PROJECT NO.: I 15-3(42)150 U1
PROJ. NAME: BERNICE - BASIN
LENGTH: 0.07 MI.
COUNTY: JEFFERSON
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 10-30-83
% COMPLETE: 99
% TIME USED: 87
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $917,815.90
CONTRACTOR: MC INTYRE CONST. CO.
FROM (town): GREAT FALLS, MT.
AWARD DATE: 9-20-83
DATE WORK STARTED: 10-20-83
PROBABLE COMPLETION DATE: 7-26-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: BOB GILMAN
NO. OF ENG. PERSONNEL EMPLOYED: ___
TELEPHONE: 225-3788
ADDRESS: BASIN, MT.

GENERAL: AN EPOXY PATCH WILL BE APPLIED SOMETIME IN JULY '85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte-2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-85

PROJECT NO.: 315-3(42)150 U-2
PROJ. NAME: Bernice-Basin
LENGTH: 0.05 miles
COUNTY: Jefferson
CONTRACT TIME: 120 working days
ORDER TO PROCEED DATE: 5-29-84
% COMPLETE: 83
% TIME USED: 73
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $665,081.48
CONTRACTOR: Cop Construction Co.
FROM (town): Billings, Montana
AWARD DATE: April 29, 1984
DATE WORK STARTED: June 7, 1984
PROBABLE COMPLETION DATE: June 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 225-3962
ADDRESS: P.O. Box 118
Basin, Montana, 59631

GENERAL: No Work on the Project During This Period. The Contractor Plans on Placing North-bound Deck Concrete May 15, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1985

PROJECT NO.: I-15-3 (42) 150 U-3	CONTRACT AMOUNT: $ 13,569,729.92
PROJ. NAME: Bernice-Basin	CONTRACTOR: Sletten Const. Co.
LENGTH: 6.9 Miles	FROM (town): Great Falls, Mont.
COUNTY: Jefferson	AWARD DATE: 4-30-84
CONTRACT TIME: 280 Working Days	DATE WORK STARTED: 5-29-84
ORDER TO PROCEED DATE: 5-26-84	PROBABLE COMPLETION DATE: 11-1-85
% COMPLETE: 44	NO. DAYS WORKED PER WEEK: 5
% TIME USED: 39	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 49	NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: William G. Bork	TELEPHONE: 225-3962
NO. OF ENG. PERSONNEL EMPLOYED: 12	ADDRESS: Basin, Mont.
	Box 118

GENERAL: Swan & Sons finished all clearing & burning .

Blattner is moving dirt & rock in several different areas on the project.

Sletten is putting & backfilling earthwall Sta. 1112+ --1134+

Sletten backfilling Arch pipe Sta. 1220+10. Also patching holes in PTW & Detour paving periodically.

O'Neill put in 24" pipes Sta. 1183 M.L. & 58+00 No. Frt. Rd.

Abcon drilling & shooting for Blattner on 908 cut.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte-2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1985

PROJECT NO.: I15-3(42)150 U-3	CONTRACT AMOUNT: $ 2,700,000.00
PROJ. NAME: Pernice - Basin	CONTRACTOR: Sletten Construction Co.
LENGTH: 0.35 mile	FROM (town): Great Falls, Montana
COUNTY: Jefferson	AWARD DATE: April 29,1984
CONTRACT TIME: 290 working days	DATE WORK STARTED: May 23, 1984
ORDER TO PROCEED DATE: 5-25-84	PROBABLE COMPLETION DATE: Nov. 1985
% COMPLETE: 57	NO. DAYS WORKED PER WEEK: 6
% TIME USED: 39	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 24	NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:	

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe	TELEPHUNE: 225-3962
NO. OF ENG. PERSONNEL EMPLOYED: 3	ADDRESS: P.O. Box 118
	Basin, Montana 59631

"STRUCTURES"

GENERAL: Dual Structures at Station 94+80.00: Formed, placed and tied Reinforcing Steel and Class AE Concrete for Bent No. 1 S.B. and Bent No. 2 N.B. Wingwalls. Structure Near Station 94+60.00: No work. Structure at Sta. 108+54.00: Placed concrete for Bent No. 3 Crossbeam. Structure at Station 109+75.00: No work. Dual Structures at Station 111+75.50: Placed Shoring and Cribs for Abutment No. 1 S.B. then Excavated, placed Seal Concrete and formed, placed and tied Reinforcing Steel and Class AE Concrete for the Abutment Footing and Walls. They were also, forming, placing and tying Reinforcing Steel for Abutment No. 3 N.B. Median Retaining Wall. Dual Structures at Sta. 113+70.00:Placed Shoring & Cribs, Excavated, formed, placed and tied Reinforcing Steel and Class AE Concrete for Abutment No. 1 N.B. Footing, Abutment Walls and Retaining Wall. We also, formed, placed and tied Reinforcing Steel and Class AE Concrete for Abutment No. 2 S.B. Abutment Walls and Retaining Wall.

See Page 2

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte-2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 3, 1985

PROJECT NO.: I15-2(42):59 U-3	CONTRACT AMOUNT: $ 2,700,000.00
PROJ. NAME: Pumice - Basin	CONTRACTOR: Sletten Construction Co.
LENGTH: 0.35 miles	FROM (town): Great Falls, Montana
COUNTY: Jefferson	AWARD DATE: April 29, 1984
CONTRACT TIME: 281 working days	DATE WORK STARTED: May 23, 1984
ORDER TO PROCEED DATE: 5-29-84	PROBABLE COMPLETION DATE: Nov. 1985
% COMPLETE: 57	NO. DAYS WORKED PER WEEK: 6
% TIME USED: 39	NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 24	NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:	

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Harold A. Wiebe	TELEPHONE: 225-3962
NO. OF ENG. PERSONNEL EMPLOYED: 3	ADDRESS: P.O. Box 112
	Basin, Montana 59631

"STRUCTURES"

GENERAL: Dual Structures at Station 1159+50.00: No work. Structure at Sta. 59+41.50: No work. Dual Structures at Station 1173+96.70: No work. Structure at Station 75+20.00: No work. Percent for items complete are as follows: Structure Excavation Type I 81%; Structure Excavation Type II 77%; HP14x73 Pile Furnish 72%; HP14x73 Pile Drive 72%;20"ϕ x ½" Pipe Pile Furnish 91%; 20"ϕ x ½" Pipe Pile Drive 90%; Reinforcing Steel 58%; Reinforcing Steel Epoxy Coated 43%; Class AL Concrete 61%; Class DD Concrete 50%; Seal Concrete 54%; Prestressed Beams Type IV 105' 40%; Prestressed Beams Type IV 95' 10%; Prestressed Beams Type A 60' 100%; Prestressed Beams Bulb-T's 50' 100%; Prestressed Beams Type I 50%; Prestressed Beams Type A 30%;Structural Steel 36%; Protective Coat 41%; Fork Bridge 75%; Bridge Rail - Steel 100%; Abutment Removal 100%; Shoring & Cribbing 9%; Bridge Survey Controls 65%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-85

PROJECT NO.: I 15-3(43)143 / I 15-3(45)146

PROJ. NAME: Elk Park- North Bernice- South

LENGTH: 7.8

COUNTY: Jefferson

CONTRACT TIME: 280 W.D.

ORDER TO PROCEED DATE: 7-30-84

% COMPLETE: 32.2

% TIME USED: 31.4

NO. MEN EMPLOYED: 75

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $16,331,851.22

CONTRACTOR: Washington Const. Co.

FROM (town): Missoula, Montana

AWARD DATE: 7-6-84

DATE WORK STARTED: 8-7-84

PROBABLE COMPLETION DATE: Sept. 1986

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: C. J. Flynn

NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 494-5894

ADDRESS: P.O. Box 3068 Butte

Office: Elk Park

GENERAL: Contractor working 4-666 scapers plus cats from 720± to 727±, Pioneering, Drilling + Blasting at various locations. Crushing 3/4" top surf, Plant mix and open grade. John-Boy installing culverts throughout project

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-85

PROJECT NO.: I 15-3 (43) 143
CONTRACT AMOUNT: $ 16,331,851.22
PROJ. NAME: Elk Park No. (Structures)
CONTRACTOR: Washington Const. Co.
LENGTH: 0.015 Mi.
FROM (town): Missoula, Mt.
COUNTY: Jefferson
AWARD DATE: 7-6-84
CONTRACT TIME: 280 W.D.
DATE WORK STARTED: 8-23-84 (Structures)
ORDER TO PROCEED DATE: 7-20-84
PROBABLE COMPLETION DATE: Sept. 1986
% COMPLETE:
NO. DAYS WORKED PER WEEK:
% TIME USED:
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Robert Gilman
TELEPHUNE: 225-3783
NO. OF ENG. PERSONNEL EMPLOYED:
ADDRESS: P.O. Box 118
Basin, Mt. 59631

GENERAL: Elk Park Separation at Sta. 517+00:

Excavated, Pretored, and drove Test and Service Piling in Berts No. 1 and No. 4 N. and S.B. Cleaned out, formed, placed and tied Reinforcing Steel, and placed concrete in Bents No. 2 and No. 3 N. and S.B. footings. Formed, placed and tied Reinforcing Steel, and placed concrete in Bents No. 2 N. and S.B. columns. Prestressed Bulb T Beam Structures over Bison Creek: Grouting between beems and finishing backwalls Bents No. 1 and No. 2.

Percentages complete for the items: Class AL Concrete, 25%; Structural Steel, 28%; Bulb T Prestressed Beams, 100%; Reinforcing Steel, 26%; Structure Excavation type 1, 85%; Furnish T.T. Service Piling, 85%; Drive T.T. Service piling, 85%; Test Piling 100%; Pile Prebore Holes, 100%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/2/85

PROJECT NO.: IR 15-3(46)175
PROJ. NAME: Jefferson City N.&S.
LENGTH: 14.5 Miles
COUNTY: Jefferson
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 99 %
% TIME USED: 88 %
NO. MEN EMPLOYED: 1
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,588,005.43
CONTRACTOR: American Asbalt Inc.
FROM (town): Missoula, MT
AWARD DATE: 2/29/84
DATE WORK STARTED: 6/7/84
PROBABLE COMPLETION DATE: 5/15/85
NO. DAYS WORKED PER WEEK: 2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 10-26-84
PROJECT MANAGER: Bettle
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 494-3442
ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL: Contractor began reclamation work in surfacing source pit on 5/1/85. Contractor plans to apply 2nd coat of apoxy stripping paint soon.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

41

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 30 Apr 85

PROJECT NO.: HES 29-1(9)50
PROJ. NAME: North of Twin Bridges
LENGTH: 0.8 Miles
COUNTY: Madison
CONTRACT TIME: 20 WD
ORDER TO PROCEED DATE: 3-25-85
% COMPLETE: 90
% TIME USED: 45
NO. MEN EMPLOYED: 15
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 53,711.60
CONTRACTOR: L.A. Construction
FROM (town): Box 1638, Havre, MT 59501
AWARD DATE: 3-11-85
DATE WORK STARTED: 4-8-85
PROBABLE COMPLETION DATE: May 85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Caprara
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 683-6290
ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: 1 - Man on Project Inspection, contractor started work on Project the 8th of April, started placing embankment on slopes for widening throughout Project erected fence, sub-contractor placing guard rail throughout Project, also placing new signs throughout Project. Work on Project was went very well, engineering crew working on final quanities notes for Project this period.
At the close of work the 26th of April85, Project will be complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

42

DISTRICT: 2130 Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1985

PROJECT NO.: #ES 46-2(1)68
PROJ. NAME: East of Wise River
LENGTH: 1.3 Miles
COUNTY: Beaverhead
CONTRACT TIME: 30 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 18
% TIME USED: 27
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $51,756.60
CONTRACTOR: L A Construction
FROM (town): Havre, Mt.
AWARD DATE: Jan 3, 1985
DATE WORK STARTED: 4-25-85
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Irwin Bruell
NO. OF ENG. PERSONNEL EMPLOYED: ___

TELEPHONE: 782-1797
ADDRESS: Butte, Mt.

GENERAL: Contractor arrived on Proj and began work on 4-25-85. He is using 3-10yd Dump trucks, 950 Cat loader, D8 dozer & 3 Wabco 777 Patrol and hauled from the cut 135 to 141 to the waste area. He worked on the fence 121 to 126, should complete it this week.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 30 Apr 85

PROJECT NO.: F 49-1(2)9
PROJ. NAME: Dillon - Twin Bridges
LENGTH: 7.3 Miles
COUNTY: Beaverhead - Madison
CONTRACT TIME: 70 WD
ORDER TO PROCEED DATE: 4-30-84
% COMPLETE: 97
% TIME USED: 97
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 897,903.15
CONTRACTOR: Baltrusch Construction Co., Inc.
FROM (town): Havre, MT 59501
AWARD DATE: 4-30-84
DATE WORK STARTED: 4-30-84
PROBABLE COMPLETION DATE: Jun 85
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Carrara
NO. OF ENG. PERSONNEL EMPLOYED: 10

TELEPHONE: 683-6290
ADDRESS: PO Box 1342
Dillon, MT 59725

GENERAL: No work on the Project this period.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4/30/85

PROJECT NO.: F-HES 50-2(14)55
PROJ. NAME: Gallatin Canyon
LENGTH: 6.3 miles
COUNTY: GALLATIN
CONTRACT TIME: 60 W.D.
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: -0-
% TIME USED: -0-
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,265,183.25
CONTRACTOR: Baltrusch Const. Co. Inc.
FROM (town): HAVRE MT
AWARD DATE: 3/11/85
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 8/30/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: SHUTLER
NO. OF ENG. PERSONNEL EMPLOYED: 4

TELEPHONE: 586-9562
ADDRESS: BOX 1110
Bozeman, MT. 59715

GENERAL: Preconstruction Conference was held in Bozeman 4/9/85.
The Contractor is under Shutdown Awaiting Approved of Air Quality Permit & Reclamation Plan.
Plan on beginning work 2nd week in May.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-85

PROJECT NO.: FBRF 59-1(5)7
CONTRACT AMOUNT: $3,947,956.45
PROJ. NAME: CLYDE PARK SOUTH
CONTRACTOR: GILMAN EXC., INC.
LENGTH: 7.2 MILES
FROM (town): BUTTE
COUNTY: PARK
AWARD DATE: 7-11-83
CONTRACT TIME: 160 W.D.
DATE WORK STARTED: 8-15-83
ORDER TO PROCEED DATE: 8-2-83
PROBABLE COMPLETION DATE: 5-31-85
% COMPLETE: 95
NO. DAYS WORKED PER WEEK:
% TIME USED: 100
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED:
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: R. BLOSSOM
TELEPHONE: 587-5785
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: BOZEMAN, MT.

GENERAL: CONTRACTOR WORKING ON CULVERTS AND FENCING. PAVING OPERATIONS STARTED 4-29-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: RRS 287-1 (1) 4 CONTRACT AMOUNT: $ 12,917.25

PROJ. NAME: So. West of Three Forks CONTRACTOR: Brummer Construction

LENGTH: -0- FROM (town): Chinook, Mt. 59523

COUNTY: Gallatin AWARD DATE: April 3, 1985

CONTRACT TIME: 15 Days DATE WORK STARTED: April 29, 1985

ORDER TO PROCEED DATE: PROBABLE COMPLETION DATE: 5-31-85

% COMPLETE: 0 NO. DAYS WORKED PER WEEK: 5

% TIME USED: 0 NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 6 NO. HOURS PER SHIFT: 8

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Ole Olson TELEPHONE: [illegible]

NO. OF ENG. PERSONNEL EMPLOYED: 2-4 ADDRESS: P.O. Box 1110
Bozeman, Mt. 59715

GENERAL: Project Complete of 750 L.F. of [illegible] Sign & [illegible] And Stripping. Contractor Moved on the project 4/29/85 And Begin Work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-85

PROJECT NO.: IR-90-5(44)250
PROJ. NAME: Whitehall-Cardwell
LENGTH: 8.208 Mi.
COUNTY: Jefferson
CONTRACT TIME: 120 W.D
ORDER TO PROCEED DATE: 7-9-84
% COMPLETE: 56
% TIME USED: 62
NO. MEN EMPLOYED: 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,670,817.15
CONTRACTOR: Hilo Const. Co. Inc
FROM (town): Great Falls, Mt
AWARD DATE: 6-8-84
DATE WORK STARTED: 7-6-84
PROBABLE COMPLETION DATE: 7-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jack Erickson
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 494-3224
ADDRESS: Butte, Mt.

GENERAL: Crushing equipment arrived on project 4-26-85.
Gravel Surfacing To Resume 5-3-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-2-85

PROJECT NO.: IR-90-5(45)250
PROJ. NAME: Cardwell - East
LENGTH: 7.2 Mi.
COUNTY: Jefferson
CONTRACT TIME: 75 W.D
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 63
% TIME USED: 16
NO. MEN EMPLOYED: 35
ACTUAL COMPLETION DATE: 63

CONTRACT AMOUNT: $1,938,907.85
CONTRACTOR: Hilde Construction Co., Inc
FROM (town): Great Falls, MT
AWARD DATE: 12-14-84
DATE WORK STARTED: 3-26-85
PROBABLE COMPLETION DATE: 8-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Jack Erickson
NO. OF ENG. PERSONNEL EMPLOYED: 11
TELEPHONE: 494-3224
ADDRESS: Butte, MT.

GENERAL: Completed Paving on 5-1-85 Began O.G.F.C on 5-1-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/2/85

PROJECT NO.: M1807(4) CONTRACT AMOUNT: $ 605,574.50
PROJ. NAME: East Park St. Butte CONTRACTOR: Jim Gilman Exc., Inc.
LENGTH: 0.43 FROM (town): Butte, MT
COUNTY: Silver Bow AWARD DATE: 10-31-84
CONTRACT TIME: 75 W.D. DATE WORK STARTED: 11-19-84
ORDER TO PROCEED DATE: 4-16-85 PROBABLE COMPLETION DATE: 7-1-85
% COMPLETE: 38 % NO. DAYS WORKED PER WEEK: 5
% TIME USED: 13 % NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 30 NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Bettle TELEPHONE: 494-3442
NO. OF ENG. PERSONNEL EMPLOYED: 8 ADDRESS: P.O. Box 3068
Butte, MT 59702

GENERAL: Work this period consisted of Street Excavation, Retaining Wall Work, Utility Changes in the Street & Storm Sewer Work. Grading Work is 90% complete, Retaining Wall Work is 90% complete, Utility Changes are complete, & Storm Sewer Work is 90% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 2, 1985

PROJECT NO.: SMP 2094-85
PROJ. NAME: MAINT. STOCKPILES
LENGTH:
COUNTY:
CONTRACT TIME: 146 W.D.
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 532,470.00
CONTRACTOR: WEST VALLEY CONST. CO.
FROM (town): ANACONDA
AWARD DATE: MARCH 11, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 8-30-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G.A. SITTON
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 222-8199
ADDRESS: 1122 WEST FRONT
LIVINGSTON, MT. 59047

GENERAL: Pre Con meeting held April 16, 1985 IN BUTTE. Contractor awaiting Approval of reclamation plan on Boulder pit before starting Crushing operations There.

RECEIVED
APR 30 1985
DEPT. OF HIGHWAYS
BUTTE, MONTANA

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-85

PROJECT NO.: M 5809(3) & M 5809(4)
CONTRACT AMOUNT: $ 231,694.50
PROJ. NAME: Mont. Ave. & Custer Ave.
CONTRACTOR: Maronick Construction Co., Inc.
LENGTH: 0.3 Mile
FROM (town): East Helena, Mt.
COUNTY: Lewis & Clark
AWARD DATE: July 27,1984
CONTRACT TIME: 30 Working Days
DATE WORK STARTED: Sept. 17, 1984
ORDER TO PROCEED DATE: Aug. 27, 1984
PROBABLE COMPLETION DATE: May 15, 1985
% COMPLETE: 98
NO. DAYS WORKED PER WEEK: 0
% TIME USED: 88
NO. SHIFTS PER DAY: 0
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: A. G. Reather
TELEPHONE: 444-6326
NO. OF ENG. PERSONNEL EMPLOYED: 6
ADDRESS: 2701 Prospect Ave
Helena, Mt. 59620

GENERAL: The project is near completion. The contractor is shut down and is waiting for the State Maintenance Forces to patch and overlay the w roadway on Montana ave before the contractor puts down the final striping. There are just minor items to complete the job.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

52

CMS-14

DISTRICT: Butte 2130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1985

PROJECT NO.: M 5815 (3)
PROJ. NAME: Cruse Avenue
LENGTH: 0.3 Mile
COUNTY: Lewis & Clark
CONTRACT TIME: 100 working days
ORDER TO PROCEED DATE: 4-15-85
% COMPLETE: 21%
% TIME USED: 11%
NO. MEN EMPLOYED: 25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,606,403.09
CONTRACTOR: Maronick Construction Co., Inc.
FROM (town): East Helena, Montana
AWARD DATE: Sept. 28, 1984
DATE WORK STARTED: 1-16-85
PROBABLE COMPLETION DATE: August 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: A. G. Reather
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 444-6326
ADDRESS: 2701 Prospect Ave.
Helena, Mt. 59620

GENERAL: The prime contractor has rough-graded the roadway on Cruse and also 11th Avenues, and is preparing to erectthe Reinforced Earth Wall. Abcon Const. is erecting a concrete retaining wall at the Sunset apartments and is about 20% complete. Branning Construction has placed the water lines and services on 11th aves. and also Jackson St. and is presently placing manholes on Lawence Ave. and is 25% complete. The city of Helena has placed new water main on Allen St. The project is proceding nicely as we are getting good cooperation from all contractors, the city, and the people of Helena.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BUTTE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: BR 9016(6)
PROJ. NAME: FOSTER CENTRAL PARK - GALLATIN RIVER
LENGTH: 0.017 MILE
COUNTY: GALLATIN
CONTRACT TIME: 45 W.D.
ORDER TO PROCEED DATE: —
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 153,296.10
CONTRACTOR: FLYNN CO., INC.
FROM (town): BILLINGS
AWARD DATE: APRIL 3, 1985
DATE WORK STARTED: NOT STARTED
PROBABLE COMPLETION DATE: AUG. 2, 1985
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: —

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: JERRY BROWN TELEPHONE: 222-8199
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: P.O. BOX 1110
BOZEMAN

GENERAL: A PRE-CONSTRUCTION CONFERENCE WAS HELD IN THE BOZEMAN OFFICE APRIL 23, 1985. PRIME CONTRACTOR FLYNN CONST CO., INC. PLANS ON STARTING WORK ON OR ABOUT MAY 6, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: BR 9025(16) DATE SURVEY AUTHORIZED: 4/3/85

PROJ. NAME: TEN MILE CREEK ON McHUSH LANE DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: BR 9028(7) DATE SURVEY AUTHORIZED: 5/16/84

PROJ. NAME: BRIDGE OVER BIG HOLE (4MI. S.W. TWIN BRIDGES) DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: BRS 273-1(1) DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: Warm Springs Creek DATE WORK STARTED: No Crew

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: BRS 422-1(1)0 DATE SURVEY AUTHORIZED: 2/26/85

PROJ. NAME: Madison County Bridge DATE WORK STARTED: No Crew

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: RS 540-1(3)2542 DATE SURVEY AUTHORIZED: 2/6/85

PROJ. NAME: EAST RIVER ROAD DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: FR-B-4(9)98 DATE SURVEY AUTHORIZED: 4/23/35

PROJ. NAME: THREE FORKS NORTH DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: F-55-1(4)0 DATE SURVEY AUTHORIZED: 12/27/84

PROJ. NAME: WHITEHALL SOUTH DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: RS11-1(11)47 DATE SURVEY AUTHORIZED: 4/12/84

PROJ. NAME: SLIDE COLLECTION SOUTH OF LIVINGSTON DATE WORK STARTED: NO CREW

LENGTH: — ESTIMATED COMPLETION DATE: N.A.

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30 1985

PROJECT NO.: R5235-1(1)0 DATE SURVEY AUTHORIZED: NO REQUEST TO DATE

PROJ. NAME: E. VALLEY - CENTER DRIVE DATE WORK STARTED: NO CREW

LENGTH: ~ ESTIMATED COMPLETION DATE: N.A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: _____

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: _____

PROJECT NO.: _____ DATE SURVEY AUTHORIZED: _____

PROJ. NAME: _____ DATE WORK STARTED: _____

LENGTH: _____ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: _____ TELEPHONE: _____

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 2130 Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1985

PROJECT NO.: RS-283-1(1) 0 DATE SURVEY AUTHORIZED: Jan 9, 1985

PROJ. NAME: Peony-Harrison DATE WORK STARTED: Jan 21, 1985

LENGTH: 6.1 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 3-15-85

PROJECT MANAGER: Irvin Broell TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte 2130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-85

PROJECT NO.: RS 279-1 (2) 16 DATE SURVEY AUTHORIZED: Oct. 16, 1984

PROJ. NAME: Canyon Crk-Wilborn DATE WORK STARTED: Dec. 3, 1984

LENGTH: 6 Miles ESTIMATED COMPLETION DATE: 7-1-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: A. G. Reather TELEPHONE: 444-6326

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 60%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

RECEIVED
APR 30 1985
DEPT. OF HIGHWAYS
BUTTE, MONTANA

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 2, 1985

PROJECT NO.: IR-90-7(52)341 DATE SURVEY AUTHORIZED: 10-4-84

PROJ. NAME: Mission I'CHANGE - EAST DATE WORK STARTED: _____

LENGTH: 11.8 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. SITTON TELEPHONE: 222-8199

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: _____

No work done on this project this period

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

RECEIVED
APR 30 1985
DEPT. OF HIGHWAYS
BUTTE, MONTANA

DISTRICT: BUTTE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 2, 1985

PROJECT NO.: I-90-7(49)341 DATE SURVEY AUTHORIZED: 10-4-84

PROJ. NAME: Springdale - West DATE WORK STARTED: 12-3-84

LENGTH: 10.03 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. SITTON TELEPHONE: 222-8199

NO. PERSONNEL ASSIGNED: 5 to 6 % COMPLETE: _____

Alignment points being Referenced & const. staking has started.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: F50-2(17) 41 DATE SURVEY AUTHORIZED: 3-7-85

PROJ. NAME: Y. STONE PARK YGR. / NO. M.P. 41 TO 55 DATE WORK STARTED: 4-2-85

LENGTH: 14 MILES ESTIMATED COMPLETION DATE: 5-31-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: OLE OLSON TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 25

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: F50-2(17)31 DATE SURVEY AUTHORIZED: 1-24-85

PROJ. NAME: Y. STONE PARK ELEV. NO. DATE WORK STARTED: 1-28-85

LENGTH: 9 M ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 4-21-85

PROJECT MANAGER: OLE OLSON TELEPHONE: 586-5074

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4/30/85

PROJECT NO.: FR 50-1(1)10 DATE SURVEY AUTHORIZED: 1/2/85

PROJ. NAME: Grayling Cr.-North DATE WORK STARTED: 1/21/85

LENGTH: 10.6 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 4/19/85

PROJECT MANAGER: Shuyler TELEPHONE: 585-9562

NO. PERSONNEL ASSIGNED: —0— % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/2/85

PROJECT NO.: FR 19-1(11)15 DATE SURVEY AUTHORIZED: 1/17/85

PROJ. NAME: West of Anaconda-West DATE WORK STARTED: 1/17/85

LENGTH: 7.8 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 4/3/85

PROJECT MANAGER: Bettle TELEPHONE: 494-3442

NO. PERSONNEL ASSIGNED: 3 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/2/85

PROJECT NO.: F 19-1(4) Extend 2 Mi. DATE SURVEY AUTHORIZED: 3/12/85

PROJ. NAME: West Valley - Anaconda DATE WORK STARTED: 3/12/85

LENGTH: 2 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 4/3/85

PROJECT MANAGER: Beattie TELEPHONE: 494-3442

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 2130 Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1985

PROJECT NO.: IR 15-2(52) 126 DATE SURVEY AUTHORIZED: 2-14-85

PROJ. NAME: Butte Urban Fence Rehab DATE WORK STARTED: 2-27-85

LENGTH: 2.5-miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Irvin C Bracell TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 2130 Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 2, 1985

PROJECT NO.: IR 15-2(44) 124 DATE SURVEY AUTHORIZED: 2-6-85

PROJ. NAME: Butte West & South DATE WORK STARTED: _____

LENGTH: 8.4 mi ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Irwin Brooll TELEPHONE: 782-1797

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Butte

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4/30/85

PROJECT NO.: F12-1(1)0 DATE SURVEY AUTHORIZED: 11/23/84

PROJ. NAME: west Yellowstone-West, DATE WORK STARTED: 12/3/84

LENGTH: 8.7 ESTIMATED COMPLETION DATE: 7/1/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Shuyler TELEPHONE: 586-9562

NO. PERSONNEL ASSIGNED: -0- % COMPLETE: 30

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: May 6, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
RF 60-2(3)91 Great Falls-East	Grade, Gravel Surf PMBS Structure	Final Design	48	97	11-15-85
FR 24-3(3)76 Rogers Pass-East	Widen, Gravel Surf. PMBS	Prelim P.I.H.	24	22	11-15-85
RS 348(18) 5 Mi. S. Fort Benton-South	Grade, Gravel Surf. PMBB	Prelim. P.I.H.	0	0	12-15-85
F 3-1(6)8 Sun River Jct.-North	PMBS, Overlay Minor Widening	Final P.I.H.	96	92	6-15-85
F 10-2( )73 Big Sandy-South	Grade, Gravel Surf. PMBS	Prelim. P.I.H.	203	90	6-28-85
RS 552-1( )0 Sunburst-East	Gravel Surface	Final P.I.H.	16	1	4-30-86
F 24-4( )117 Simms-West	Widen, Gravel Surf. PMBS	Prelim P.I.H.	152	10	3-12-87
FR 10-1( )4 Great Falls-North	PMBS Overlay	Final P.I.H.	222	25	11-26-85
FR 57-1( )1 Belt-East	PMBS Overlay P.I.H.	Final P.I.H.	96	15	1-30-86

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 6, 1985

PROJECT NO.: IR 15-4(61)229
PROJ. NAME: Augusta Int. - North
LENGTH: 18.7 Miles
COUNTY: Lewis & Clark - Dascade
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 4/16/84
% COMPLETE: 100
% TIME USED: 95
NO. MEN EMPLOYED: 3
ACTUAL COMPLETION DATE: 4/24/85

CONTRACT AMOUNT: $ 6,229,685.78
CONTRACTOR: Hilde Const. Co; Inc.
FROM (town): Great Falls
AWARD DATE: Feb. 29, 1984
DATE WORK STARTED: April 6, 1984
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 4/24/85
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 727-4350
ADDRESS: Dept. of Highways
Great Falls

GENERAL: The 2nd application of Epoxy Pavement Markings was applied between April 16, and April 24, 1985. This completes the project.
1 man is engaged in preparing the Final Estimate which is 30% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: GT FALLS 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1985

PROJECT NO.: IR 15-5(79)291
PROJ. NAME: VAUGHN - NORTH
LENGTH: 10.1 MILES
COUNTY: CASCADE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,990,289.20
CONTRACTOR: AMERICAN ASPHALT, INC.
FROM (town): MISSOULA, MT.
AWARD DATE: 4-3-85
DATE WORK STARTED: -----
PROBABLE COMPLETION DATE: 9-1-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. ROBINSON
NO. OF ENG. PERSONNEL EMPLOYED: 3-6

TELEPHONE: 727 4350
ADDRESS: GREAT FALLS, MT

GENERAL: NO WORK BY THE CONTRACTOR TO DATE. PRE-CONSTRUCTION CONFERENCE HELD 4-30-85. CONTRACTOR ANTICIPATES BEGINNING CRUSHING OPERATIONS 5-6-85 WITH PAVING OPERATIONS TO BEGIN APPROXIMATELY 5-27-85. STATE FORCES BEGAN WORK 4-30-85 ADJUSTING BRIDGE DECK ELEVATIONS ON THE SOUTHBOUND STRUCTURE AT STATION 1719+63.7.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 6, 1935

PROJECT NO.: IR 15-5(80)257
PROJ. NAME: Cascade - Ulm
LENGTH: 13.9 Miles
COUNTY: Cascade
CONTRACT TIME: 100 W.D.
ORDER TO PROCEED DATE:
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 3,392,305.45
CONTRACTOR: Hilde Const. Co.; Inc.
FROM (town): Great Falls
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 10/15/85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 727-4350
ADDRESS: Dept. of Highways
Great Falls

GENERAL: The project was let on April 25, 1985.
No date has been set for the Pre-Const. Conference.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 9190-Gt. Falls.

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/6/85

PROJECT NO.: IR 15-7(21)323
PROJ. NAME: Brady N & S.
LENGTH: 11.6 miles
COUNTY: Teton & Pondera
CONTRACT TIME: 120 WD + 6
ORDER TO PROCEED DATE: July 30, 84
% COMPLETE: 45
% TIME USED: 54
NO. MEN EMPLOYED: 45
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $3,589,986.71
CONTRACTOR: Sletten Const.
FROM (town): Gt. Falls, MT.
AWARD DATE: July 6, 1984
DATE WORK STARTED: July 30, 1984
PROBABLE COMPLETION DATE: July, 85
NO. DAYS WORKED PER WEEK: 5 to 6
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Daniel L. Black
NO. OF ENG. PERSONNEL EMPLOYED: 14
TELEPHONE: 278-7931
ADDRESS: P.O. Box 1301
Conrad, Mt., 59425

GENERAL: Sletten Construction produced and placed System B Plant Mix on the West Frtg. Road from April 11th to April 22nd. The traffic was re-routed to the West Frontage Road from the Collins Interchange to the Midway Interchange on April 23rd. The contractor is Hauling & Placing 1½" ABC and ¾" CRS. Started Excavating and Mucking the Shoulder Math on April 26th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1985

PROJECT NO.: I. R. 15-7(22) 334
PROJ. NAME: Conrad - North & South
LENGTH: 9.0 miles
COUNTY: Pondera
CONTRACT TIME: 90 Working Days
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 0%
% TIME USED: 0
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,237,568.50
CONTRACTOR: Sletten Construction Co.
FROM (town): Great Falls, MT.
AWARD DATE: March 11, 1985
DATE WORK STARTED: April 24, 1985
PROBABLE COMPLETION DATE: August 15, 1985
NO. DAYS WORKED PER WEEK: 2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 2-5

TELEPHONE: 278-7944
ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: The sub-contractor, Rainbow Construction, moved in on April 24 to start setting traffic control signing. Rainbow plans to start on the raising of the approach slabs on 4-30-85. Survey crew is referencing control points, all centerline is in. No time is being charged to date as the contractor is awaiting the archaelogical survey on his gravel pit.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5.3.85

PROJECT NO.: Src General
PROJ. NAME: Seal & Cover
LENGTH:
COUNTY:
CONTRACT TIME: Close of work 8.31.85
ORDER TO PROCEED DATE: 6.1.85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $532,936.48
CONTRACTOR: Baltrusch Const. Co., Inc.
FROM (town): Havre
AWARD DATE: 4.3.85
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gordon Trefz
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 265-6821
ADDRESS: P.O. Box 592 Havre, Montana

GENERAL: RTF 1-6(8)342, Rudyard - Gildford, 12.6 miles in Hill Co
RTF 1-7(6)414, Zurich - Harlem, 7.3 miles in Blaine Co
RTF 1-8(8)446, Dodson - West, 7.5 miles in Phillips Co
RTF 1-8(9)492, Saco - West, 7.2 miles in Phillips Co

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 3130-Gt. Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5 - 6 - 85

PROJECT NO.: F - BHF 1-3 (8) 209
PROJ. NAME: TWO MEDICINE BR. E & W
LENGTH: 4.0 miles
COUNTY: GLACIER
CONTRACT TIME: 150 W/D
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 1%
% TIME USED: 0
NO. MEN EMPLOYED: 7
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,559,596.74
CONTRACTOR: SLETTON CONSTRUCTION CO.
FROM (town): GT. FALLS, MT.
AWARD DATE: MARCH 11, 1985
DATE WORK STARTED: APRIL 16, 1985
PROBABLE COMPLETION DATE: JUNE 1986
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: GLEN BROWN
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 338-2610
ADDRESS: P. O. BOX 1199
BROWNING, MT. 59417

GENERAL: PROGRESS TO DATE consists of placing construction signs, sub-structure portions (drill shaft) Bent No. 9, and drill shaft intermediate Bent for the temporary bridge. Awaiting approved sub-contracts for contractors on roadway portion.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 6, 1985

PROJECT NO.: RTF 9-1(2)0, RTF 60-1(1)26, RTF 80-1(3)0 Bowmans Cor. N.& S.

CONTRACT AMOUNT: $ 654,583

PROJ. NAME: Neihart N.& S.

CONTRACTOR: Baltrusch Const. Co.; Inc.

LENGTH: 49.7 Miles

FROM (town): Havre, Montana

COUNTY: ~~Lewis & Clark, Meagher~~ Ft. Benton S.E. Cascade & Chouteau

AWARD DATE: April 3, 1985

CONTRACT TIME: Comp. Date 9/1/85

DATE WORK STARTED: April 29, 1985

ORDER TO PROCEED DATE: 6/1/85

PROBABLE COMPLETION DATE: 8/31/85

% COMPLETE: 0

NO. DAYS WORKED PER WEEK:

% TIME USED: 0

NO. SHIFTS PER DAY:

NO. MEN EMPLOYED:

NO. HOURS PER SHIFT:

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: ~~W. Smith &~~ G. Enderson

TELEPHONE: 727-4350

NO. OF ENG. PERSONNEL EMPLOYED: 1

ADDRESS: Dept. of Highways
Great Falls

GENERAL: Helena Sand & Gravel is producing ½" Cover mat'l for Baltrushh Const. Co. for Project RTF 9-1(2)0, Bowmans Cor. N. & S.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 3130 ~ GLASGOW

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5/6/85

PROJECT NO.: F-HES 1-4(7)280
PROJ. NAME: SHELBY - EAST
LENGTH: 11.8 miles
COUNTY: TOOLE
CONTRACT TIME: 90 WD
ORDER TO PROCEED DATE: APRIL
% COMPLETE: 0
% TIME USED: 8%
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,533,671.50
CONTRACTOR: Meyer Const. Co.
FROM (town): Billings, MT.
AWARD DATE: 12/5/84
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE: Aug. 85
NO. DAYS WORKED PER WEEK: ~
NO. SHIFTS PER DAY: ~
NO. HOURS PER SHIFT: ~

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Daniel L. Beck
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 278-7931
ADDRESS: P.O. Box 1301
Conrad, MT. 59425

GENERAL:

No work started

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 6, 1985

PROJECT NO.: F-BRF-HES 24-3(7)109
PROJ. NAME: Bowmans Corners-Northeast
LENGTH: 7.8 Miles
COUNTY: Lewis & Clark
CONTRACT TIME: 120 Working Days
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 03
% TIME USED: 11
NO. MEN EMPLOYED: 30-51
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,243,653.15
CONTRACTOR: Hilde Construction Co., Inc.
FROM (town): Great Falls, Mt.
AWARD DATE: January 3, 1985
DATE WORK STARTED: March 27, 1985
PROBABLE COMPLETION DATE: May 31, 1986
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Walter D. Smith
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 264-5310
ADDRESS: P.O. Box 1359
Great Falls, Mt. 59403

GENERAL: Hilde Construction Co., Inc.: Worked 1-9 hr. shift until April 29th when they went to double 9 hr. shifts engaged in embankment work from station 425+00 to 220+00. The 9 hr. day shift constructed detours and removed wood stockpass at station 365+00 and 284+75 and lowered Missile Cable at station 232+33 and 212+07.

Ros-Mar Construction Co. (Subcontractor): 5-men working 9-hr. shifts installing fence through out the project.

Martinez Construction Co. (Subcontractor): Began work on April 1st with from 2-5 employees working 9 hr. shifts engaged in installing Pipe through out the project.

The engineering personnel engaged in office work, slope staking, staking pipe and inspection work.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 6, 1985

PROJECT NO.: RTF 60-2(15)71
PROJ. NAME: Belt East & West
LENGTH: 10.6 Miles
COUNTY: Cascade
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4/16/85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,280,583.45
CONTRACTOR: Sletten Const. Co.; Inc.
FROM (town): Great Falls
AWARD DATE: March 11, 1985
DATE WORK STARTED: 4/29/85
PROBABLE COMPLETION DATE: 9/1/85
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: G. Enderson
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 727-4350
ADDRESS: Dept. of Highways
Great Falls

GENERAL: Sub Contractor Rainbow Const. Co. engaged in installing Construction Signing. Drainage & related items and Fencing is expected to start on, or about May 6, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: GT FALLS 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1985

PROJECT NO.: MBP 60-2(17)95
CONTRACT AMOUNT: $ 119,300.00
PROJ. NAME: PAINTING - WARDEN BRIDGE
CONTRACTOR: RAINBOW PAINTING CO.
LENGTH: 0.00 MI
FROM (town): GREAT FALLS, MT
COUNTY: CASCADE
AWARD DATE: 3-11-85
XXXXXXXXXXXX:COMPLETE BY 10-15-85
DATE WORK STARTED: 4-30-85
ORDER TO PROCEED DATE: ----
PROBABLE COMPLETION DATE: 10-15-85
% COMPLETE: 0
NO. DAYS WORKED PER WEEK:
% TIME USED: ----
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: F. A. ROBINSON
TELEPHONE: 727 4350
NO. OF ENG. PERSONNEL EMPLOYED: 1
ADDRESS: GREAT FALLS, MT

GENERAL: CONTRACTOR BEGAN WORK ON 4-30-85, EMPLOYING 3 MEN. WORK CONSISTS OF HAND SCRAPING AND ACID WASH OF RUST AND LOOSE PAINT, WATER BLASTING ALL AREAS TO REMOVE ROAD GRIME AND OTHER FOREIGN MATERIALS. PLASTIC TARPS UNDER THE WORK AREA TO PREVENT CONTAMINANTS FROM FALLING IN THE RIVER OR ON THE BANKS. ANTICIPATE BEGINNING SPOT PAINTING 5-2-85.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1985

PROJECT NO.: R. S. 218-1(2) 9
PROJ. NAME: Solid Road - Conrad East
LENGTH: 9.8 miles
COUNTY: Pondera
CONTRACT TIME: 70 Working Days
ORDER TO PROCEED DATE: Jan. 8, 1985
% COMPLETE: 1%
% TIME USED: 14%
NO. MEN EMPLOYED: 2-5
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,010,924.93
CONTRACTOR: Baltrusch Construction
FROM (town): Havre, MT.
AWARD DATE: Dec. 5, 1984
DATE WORK STARTED: April 22, 1985
PROBABLE COMPLETION DATE: July 15, 1985
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1-3

TELEPHONE: 278-7944
ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: The contractor is currently crushing out his plant mix stockpiles. He installed his traffic control signing on 4-22-85 and started work by the sub-contractor, L. A. Construction, on the culvert work on 4-30-85. He plans to move in the hot plant and begin plant mix operations on May 6th.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5.3.85

PROJECT NO.: RS 432-2(1)40
PROJ. NAME: Rudyard-South
LENGTH: 6.006 miles
COUNTY: Hill
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4.29.85
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 730,133.60
CONTRACTOR: American Asphalt Inc.
FROM (town): Missoula, Mont.
AWARD DATE: 4.3.85
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Gordon Trettin
TELEPHUNE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: PO Box 592, Havre, Montana

GENERAL: A pre-construction conference was held at the District office in Great Falls on 4.30.85. Per special provisions 1/2 2, the contract time is suspended until the required air quality permits and reclamation plan have been finalized.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

80

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1985

PROJECT NO.: R.S. 534-1(1) 0
PROJ. NAME: Dupuyer - Conrad Signing
LENGTH: 26.7 miles
COUNTY: Pondera
CONTRACT TIME: 30 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 100%
% TIME USED: 17%
NO. MEN EMPLOYED: 2
ACTUAL COMPLETION DATE: 4-29-85

CONTRACT AMOUNT: $ 6,140.60
CONTRACTOR: L. A. Construction, Inc.
FROM (town): Harve, MT.
AWARD DATE: March 11, 1985
DATE WORK STARTED: April 18, 1985
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 1
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8+

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: 4-29-85

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 278-7944
ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: The contractor completed work on the subject project on April 29, 1985. Highway personnel working on the Final at this time.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

81

DISTRICT: GT FALLS 3130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1985

PROJECT NO.: M 5219(1)
PROJ. NAME: 38TH ST & 2ND AVE NO
LENGTH: 0.00 MI
COUNTY: CASCADE
CONTRACT TIME: 60 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 54,598.00
CONTRACTOR: LIVESAY TRAFFIC MAINT. INC.
FROM (town): GREAT FALLS, MT
AWARD DATE: 10-31-84
DATE WORK STARTED: ----
PROBABLE COMPLETION DATE: 7-1-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: F. A. ROBINSON
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 727 4350
ADDRESS: GREAT FALLS, MT

GENERAL: NO WORK ON PROJECT TO DATE. CONTRACTOR WILL NOT BEGIN WORK UNTIL ALL MATERIALS ON HAND. ANTICIPATE SHIPMENT OF SIGNAL STANDARDS 5-15-85 WITH DELIVERY DATE OF 6-1-85. WORK WILL BEGIN IMMEDIATELY ON ARRIVAL OF POLES.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-3-85

PROJECT NO.: BHIT 5710(3)
PROJ. NAME: BNRR-O'PASS-HAVRE
LENGTH: 0.2 miler
COUNTY: Hill
CONTRACT TIME: 220 W/D
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 35
% TIME USED: 21
NO. MEN EMPLOYED: 2-27
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,560,292.61
CONTRACTOR: Martel Construction Inc.
FROM (town): Bozeman, Mt. 59715
AWARD DATE: July 27, 1984
DATE WORK STARTED: 8-29-84
PROBABLE COMPLETION DATE: 12-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8-12

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Gary Steen
NO. OF ENG. PERSONNEL EMPLOYED: 2-3
TELEPHONE: 265-6821
ADDRESS: Havre, Mt.

GENERAL: Bents #15 thur #21 in place thur caps. Bents #1 thur #14 Treated Timber Stringers are in place. Bents #22 thur #31 Treated Timber splices & caps being set. Temporary sidewalks in place. Side walk removed from Bent #1 to Bent #31. Steel stringers removed from under sidewalk over Railroad Yard. Decking of first fourteen spans to start next week. Decking material arriving on project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: May 1, 1985

PROJECT NO.: S.M.P. 0799-85
PROJ. NAME: Maintenance Stockpiles
LENGTH: ----------
COUNTY: Various
CONTRACT TIME: 100 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 474,700.00
CONTRACTOR: Konitz Contracting
FROM (town): Lewistown, MT.
AWARD DATE: March 11, 1985
DATE WORK STARTED: ----------
PROBABLE COMPLETION DATE: Aug. 15, 1985
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Hammerbacker
NO. OF ENG. PERSONNEL EMPLOYED: 0

TELEPHONE: 278-7944
ADDRESS: P. O. Box 1240
Conrad, MT. 59425

GENERAL: Contractor currently awaiting the completion of his archaelogical surveys and approval of his sub-contract to United Material's of Great Falls. No time is being charged at present as the contractor is awaiting survey results.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Great Falls

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-3-85

PROJECT NO.: RS 0005(64) CONTRACT AMOUNT: $12,309.00
PROJ. NAME: Liberty Co. Signs CONTRACTOR: Brummer Const.
LENGTH: 70.7 FROM (town): Chinook, Mont.
COUNTY: Liberty AWARD DATE: 2-8-85
CONTRACT TIME: 40 working days DATE WORK STARTED: 4-15-85
ORDER TO PROCEED DATE: 4-16-85 PROBABLE COMPLETION DATE: 5-17-85
% COMPLETE: 60% NO. DAYS WORKED PER WEEK: 3
% TIME USED: 13% NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 3 NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: _____
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____
EFFECTIVE OPENING DATE: _____
PROJECT MANAGER: Gordon Trettz TELEPHONE: 265-6821
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: P.O. Box 535
Havre, Montana

GENERAL: The contractor has erected the poles on the project. The signs will be installed when the contractor returns from work on another project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1985

PROJECT NO.: RS 330-1(6)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: ULM SOUTH(NORTH SECT) DATE WORK STARTED: 11-28-83

LENGTH: 6.5 MILES ESTIMATED COMPLETION DATE: ???????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 76%

?????PENDING OUTCOME OF CONDEMNATION HEARING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1985

PROJECT NO.: RS 330-1(1)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: ULM SOUTH (MID SECT) DATE WORK STARTED: 11-14-84

LENGTH: 5.3 MILES ESTIMATED COMPLETION DATE: ????????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 50%

?????? PENDING AVAILABILITY OF DOH LAND SURVEYOR TO RE-ESTABLISH SECTION CORNERS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1985

PROJECT NO.: M 5212(1) DATE SURVEY AUTHORIZED: 9-17-81

PROJ. NAME: GT FALLS-SOUTH ARTERIAL DATE WORK STARTED: 12-10-81

LENGTH: 8.9 MILES ESTIMATED COMPLETION DATE: ??????

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 46%

???????? WORK SUSPENDED INDEFINITELY.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-3-85

PROJECT NO.: BS 236-2(3)65 DATE SURVEY AUTHORIZED: 4-12-85

PROJ. NAME: Big Sandy-South DATE WORK STARTED: 3-19-85

LENGTH: 11.8 miles ESTIMATED COMPLETION DATE: 9-15-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Treffle TELEPHONE: [illegible]

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: _____

The engineering crew is establishing right-of-way Hill Co Elect completed relocating [illegible] Triangle [illegible] in the process of moving underground cables.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

CMS-16

DISTRICT: GT FALLS 3130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1985

PROJECT NO.: RS 228-2(5)30 DATE SURVEY AUTHORIZED: 12-22-83

PROJ. NAME: 5 MI SO FT BENTON-SOUTH DATE WORK STARTED: 1-15-85

LENGTH: 10.0 MILES ESTIMATED COMPLETION DATE: 12-31-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: F. A. ROBINSON TELEPHONE: 727 4350

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 1%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CMS-16

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: May 6, 1985

PROJECT NO.: F 24-4(5)117 DATE SURVEY AUTHORIZED: 8/30/84

PROJ. NAME: Simms - West DATE WORK STARTED: October 10, 1984

LENGTH: 11 Miles ESTIMATED COMPLETION DATE: 5/15/85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Walter D. Smith TELEPHONE: 264-5310

NO. PERSONNEL ASSIGNED: 2 % COMPLETE: 97

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5/3/85

PROJECT NO.: RTE-HES 10-3(7)91 DATE SURVEY AUTHORIZED: 1-14-82

PROJ. NAME: Box Elder - Havre DATE WORK STARTED: 3-21-85

LENGTH: 13.6 miles ESTIMATED COMPLETION DATE: 5-31-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Trefz TELEPHONE: 265-6871

NO. PERSONNEL ASSIGNED: 10 % COMPLETE: _____

The engineering crew has been establishing & and proceeding with construction staking

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Great Falls

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-3-85

PROJECT NO.: E10-3(3)110 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: U S 2 - South DATE WORK STARTED: 4-30-85

LENGTH: 1.8 miles ESTIMATED COMPLETION DATE: 5-31-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Gordon Trefz TELEPHONE: 265-6821

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: _____

Engr. crew establishing centerline & R.W line

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive 4130

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE
F 26-1(1)3 Sidney - North Dakota Line	GR., Gravel, PMS and Structure	Final Design	4	70%	12/1/85
F 2-1(8)46 Fallon County Line E. & W.	PMS Overlay	VE Team Recommendation		20%	10/1/85
F 39-1(15)4 Lame Deer - North	PMS Overlay	Final P.I.H.	24	10%	11/1/85
F 18-1(2)1 Miles City - Northwest	PMS Overlay	Final P.I.H.	28	5%	12/1/85
FR 1-10(12)639 Culbertson - West	PMS Overlay & Widen	Final Design	92	70%	12/1/85
F 1-8(6)500 Saco - East	PMS Overlay & Widen	Prelim. P.I.H.	40	5%	3/1/86
RS 247-1(1)0 Webster - East	GS.	Final P.I.H.		0%	9/1/86
RS 438-1(4)0 Nashua - North	PMS Overlay	Comp. of Survey		0%	10/1/86
F 25-1(6)0 Circle - North	PMS Overlay & Widen	Final P.I.H.	44	40%	11/1/86
RS 344-1(5)29 7.5 Miles West of Froid	PMS Overlay & Widen	Prelim. P.I.H.		0%	12/1/86
F 57-6(2)281 Circle - East	PMS Overlay	Comp. of Survey		0%	12/1/86
BRF 42-3(6)73 S. of Glasgow (Milk River)	STR. and APPS.	Prelim. P.I.H.		0%	6/1/87
F 42-3(7)59 Fort Peck - Glasgow	PMS Overlay Widen & STRS.	Review Survey Notes		0%	10/1/87
M 5008(1) Sar. Ave. & Allard St. - Glendive	G., GS., PMS., STM-SWR & S-Walk	Review Survey Notes		0%	7/1/90

TOTAL = 232 Hrs.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: IR000B(5) & F000B(11) CONTRACT AMOUNT: $ 1,023,152.00
PROJ. NAME: Weigh Scale Replacement CONTRACTOR: Morgen & Oswood
LENGTH: — FROM (town): Great Falls, MT.
COUNTY: Various Counties AWARD DATE: 11-5-84
CONTRACT TIME: 128 W.D. DATE WORK STARTED: 4-1-85
ORDER TO PROCEED DATE: 3-1-85 PROBABLE COMPLETION DATE: 9-30-85
% COMPLETE: 5 NO. DAYS WORKED PER WEEK: 5
% TIME USED: 5 NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 6 NO. HOURS PER SHIFT: 8 to 10
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Ken. Quale TELEPHONE: 365-2877
NO. OF ENG. PERSONNEL EMPLOYED: 2 ADDRESS: Glendive, MT. 59330

GENERAL: Work began at the Wibaux (E.B.) site. Prime Contractor cut the asphalt on both the (E.B.) & (W.B.) sides to excavation limits for the new scale pit, tunnel & slabs, installed the sumps and the 2" drainage system, installed 2- drop inlets and 124' of 18" C.S.P. & Prepared the foundation for the scale pits. Sub-Contractor Scanlan Constr. Co. removed the old scales pits tunnels & existing slabs at both Wibaux sites, and moved to the Circle site.
Sub-Contractor, Lanny Burgard Constr. Co. placed Concrete for the scale pit & tunnel footings & walls on the Wibaux (E.B.) scale site.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: RTF-HES 1-10 (14) 648
PROJ. NAME: Bainville-West
LENGTH: 8.3 Miles
COUNTY: Roosevelt
CONTRACT TIME: 80 WD
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,013,125
CONTRACTOR: Portable Pavers
FROM (town): Miles City
AWARD DATE: February 8, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: Sept. 1, 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: The contractor has made application for Air Quality Control permits and Reclamation Plan as per Special Provision #1 of the contract and time assessment has not begun pending their approval. A three man survey crew worked 6 days on the construction layout, which is now 40% complete. No word from the contractor as to when work will begin or any request for a pre-construction conference.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-30-85

PROJECT NO.: RTF 20-2(3)33
PROJ. NAME: SAVAGE-CRANE
LENGTH: 90
COUNTY: Richland
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 6

TELEPHONE: 365-2877
ADDRESS: Glendive, Mont. 59330

GENERAL: A total of 994.5 manhours have been used to date. Of this total 610.5 hours was spent on inspection of utilities moves. The remaining hours was spent running R/W and slope staking for construction.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: F RTF 20-2(7)52
PROJ. NAME: Sidney - Fairview
LENGTH: ~~11.1~~ miles 11.1
COUNTY: Richland
CONTRACT TIME: N/A
ORDER TO PROCEED DATE: N/A
% COMPLETE: N/A
% TIME USED: N/A
NO. MEN EMPLOYED: N/A
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ N/A
CONTRACTOR: N/A
FROM (town): N/A
AWARD DATE: N/A
DATE WORK STARTED: N/A
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: H. KELLY
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 365-2877
ADDRESS: Glendive

GENERAL: During this period 600 manhours were used for a total 970 manhours used to date.
Transit, GRADE NOTES are complete
Right of way notes are 90 % complete
Retracing centerline and R/W staked is 35% complete
Prestaking as a whole is estimated 20% complete

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Glendive 4130

UTILITY

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-30-85

PROJECT NO.: FAF 20-2(6)52 UTILITY

PROJ. NAME: Sidney - Fairview

LENGTH: 11.1 MILES

COUNTY: Richland

CONTRACT TIME: N/A

ORDER TO PROCEED DATE:

% COMPLETE:

% TIME USED:

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ N/A

CONTRACTOR:

FROM (town):

AWARD DATE:

DATE WORK STARTED:

PROBABLE COMPLETION DATE:

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R. Kelly

NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 365-2877

ADDRESS: GLENDIVE

GENERAL: Yellowstone Electric has not started.
M.D.U. Electric is 95% complete
M.D.U. GAS will be done by 5-30-85
TELEPHONE is estimated 50% complete with the North End work remaining.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

95

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: HTP-BHF 22-2 (5) 47
PROJ. NAME: Intolore-N & S
LENGTH: 5.4 Miles
COUNTY: Sheridan
CONTRACT TIME:
ORDER TO PROCEED DATE:
% COMPLETE:
% TIME USED:
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $
CONTRACTOR:
FROM (town):
AWARD DATE:
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 7-15-86
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: James E. Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: Approval to begin on construction layout received from Helena effective February 14, 1985. Once m n working up grade, ine, and transit notes, construction layout will begin as soon as field personnel are available. Tentative letting date is July 86.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: F 22-3 (1) 81
PROJ. NAME: Culbertson-North
LENGTH: 7.3 Miles
COUNTY: Roosevelt
CONTRACT TIME: 100 WD
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,060,641
CONTRACTOR: Baltrusch
FROM (town): Havre
AWARD DATE: October 31, 1984
DATE WORK STARTED:
PROBABLE COMPLETION DATE: Sept. 1, 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 3

TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: No work by contractor this past period. Reclamation Plan and Air Quality Permits have been secured, but the S.H.P.O. archaeological survey has yet to be approved. The contractors anticipated move in date has been changed to a later date, probably June. Two man survey crew worked 4 days on construction layout, which is now 50% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: Apr. 1 30, 1985

PROJECT NO.: F 23-1 (6)1 ~~Main & Haynes~~ M 8001 (3) ~~Leighton Blvd.~~
PROJ. NAME: ~~Miles City~~ Miles City
LENGTH: 3.8 miles
COUNTY: Custer
CONTRACT TIME: 120 W.D.
ORDER TO PROCEED DATE: 7/18/84
% COMPLETE: 92
% TIME USED: 75
NO. MEN EMPLOYED: 4/4 (average)
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 4,802,849.26
CONTRACTOR: Helm-Sutherland
FROM (town): Billings, MT.
AWARD DATE: 4/13/84
DATE WORK STARTED: 7/19/84
PROBABLE COMPLETION DATE: 6/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: Don Stewart
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, MT 59301

GENERAL: Work during the past period consisted of street excavation, aggregate surfacing, sidewalks, curbing, topsoiling, fencing, culvert, drop inlets & lateral pipes, electrical work and general cleanup.

Crandall Fencing, sub-contractor, began work on 4-16-85 and completed fencing on 4-18-85. Colstrip Ready Mix, sub-contractor, resumed work on 4-8-85, Ace Electric, sub-contractor, resumed work on 4-17-85, and Harold Bishop & Sons, sub-contractor, resumed work on 4-29-85.

Items and percent complete are as follows: street work - 90 %, Pipe - 100% and outlet pond - 100 %.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: BRF 23-2(7)81
CONTRACT AMOUNT: $2,378,094
PROJ. NAME: S.E. OF BROADUS
CONTRACTOR: COP CONSTR. CO.
LENGTH: 1.0 MILE
FROM (town): BILLINGS, MONTANA
COUNTY: POWDER RIVER
AWARD DATE: 9-28-84
CONTRACT TIME: 180 W.D.
DATE WORK STARTED: 11-5-84
ORDER TO PROCEED DATE: 10-22-84
PROBABLE COMPLETION DATE: 9-13-85
% COMPLETE: 56
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 13
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 16 AVE.
NO. HOURS PER SHIFT: 8 & 9 (BRIDGE) (GRADING)
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: JOE L. SCHNEIDT
TELEPHONE: 436-2935
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: BROADUS, MONTANA

GENERAL: GRADING ~ BYRON'S CONSTR. MOVED APPROX. 35,000 YD.^{3} OF UNCL.-BORROW TO CONSTR. EMB. BETWEEN STA'S. 28+50 & 58+50. SUSAG SAND & GRAVEL CRUSHED & STOCKPILED APPROX. 60,000 TONS OF 1" CBC. TY. "A" GRD. 6 & APPROX. 9,000 TONS OF 3/4" CTS. TY. "A" GRD. 2. BRIDGE ~ ON THE STRUCTURE PORTION OF THE CONTRACT, SUBSTRUCTURE UNITS HAVE BEEN COMPLETED, THE STRUCTURAL STEEL HAS BEEN ERECTED AND DECK FORMS ARE NEAR COMPLETION. ITEMS AND PERCENT COMPLETE ARE: UNCL.-EXC. 64%, UNCL.-BORROW 72%, 1" & 3/4" AGG. 100% CRUSHED & STOCKPILED, FENCING ITEMS 70% AND STRUCTURE ITEMS 68%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: IR 94-3(35)115
PROJ. NAME: HATHAWAY EAST & WEST
LENGTH: 14.2 Miles
COUNTY: Rosebud & Custer
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 16%
% TIME USED: 8%
NO. MEN EMPLOYED: 27
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,079,805.47
CONTRACTOR: Meyer Constr. Co
FROM (town): Billings, Montana
AWARD DATE: December 10, 1984
DATE WORK STARTED: March 1, 1985
PROBABLE COMPLETION DATE: July 4, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 2
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. Strohmayer
NO. OF ENG. PERSONNEL EMPLOYED: 7
TELEPHONE: 232-1093
ADDRESS: Dept. of Highways
Miles City, MT 59301

GENERAL: Meyer Construction started milling on April 23, 1985. 30,300 sq yard yards have been milled making a total to date of 30,300 sq yds or 29% complete. 6700 tons of plant mix grib have been placed making a total to date of 6700 tons or 12% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

100

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/30/85

PROJECT NO.: E94-4(64)148
PROJ. NAME: SHIPLEY-WEST
LENGTH: 5.9 MILES
COUNTY: CUSTER
CONTRACT TIME: 265 WD
ORDER TO PROCEED DATE: 5/17/85
% COMPLETE: 99
% TIME USED: 99
NO. MEN EMPLOYED: 25
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 10,499,672.50
CONTRACTOR: BEVERLY GEN. CONST. INC.
FROM (town): REDMOND, WA.
AWARD DATE: 3/31/83
DATE WORK STARTED: 5/16/83
PROBABLE COMPLETION DATE: 5/3/85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 TO 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: SWANSON
NO. OF ENG. PERSONNEL EMPLOYED: 7

TELEPHONE: 232-1093
ADDRESS: DEPT. OF HWYS
MILES CITY, MT.

GENERAL: PRIME CONTRACTOR ON GENERAL CLEANUP. SUB-CONTRACTORS SEEDING AND PLANT MIX SURFACING. ITEMS AND PERCENT COMPLETE ARE AS FOLLOWS: SURF. 99%, SEEDING & SIGNING 100% MAKING ALL ITEMS COMPLETE EXCEPT FOR OSFC & STRIPING.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

101

CMS-14

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 3/30/85

PROJECT NO.: IRR4-4(37)155 CONTRACT AMOUNT: $2,087,511.30
PROJ. NAME: PRAIRIE CO. LINE-WEST CONTRACTOR: PORTABLE PLANTS, INC.
LENGTH: 8.9 MILES FROM (town): MILES CITY, MT.
COUNTY: CUSTER AWARD DATE: 1/3/85
CONTRACT TIME: 90 WD DATE WORK STARTED: 3/20/85
ORDER TO PROCEED DATE: 4/16/85 PROBABLE COMPLETION DATE: 8/16/85
% COMPLETE: 3 NO. DAYS WORKED PER WEEK: 5
% TIME USED: 0 NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 4 NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: SWANSON TELEPHONE: 232-1093
NO. OF ENG. PERSONNEL EMPLOYED: 4 ADDRESS: DEPT OF HWYS
MILES CITY, MT.

GENERAL: SUB-CONTRACTOR LASALLE CONST. EXC. AND WAITING MATERIAL IN THE SLIDE CORRECTION AREA.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

102

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-30-85

PROJECT NO.: RS201-2(3)33
PROJ. NAME: Pressoville - Fairview
LENGTH: 6.1
COUNTY: Richland
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 10-22-84
% COMPLETE: 14
% TIME USED: 29
NO. MEN EMPLOYED: 8
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,001,338.52
CONTRACTOR: Prince Inc.
FROM (town): Forsyth MT. P.O. Box 440 59327
AWARD DATE: Sept. 28, 1984
DATE WORK STARTED: Oct 17, 1984
PROBABLE COMPLETION DATE: Aug 1, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 365-2877
ADDRESS: Glendive MT.
P.O. Box 890 59330

GENERAL: Work consists of hauling Plant Mix Material to project site from Gravel pit area.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: RS 242-1 (4)43
PROJ. NAME: LORING NO.-CANADIAN LINE
LENGTH: 10.9 MILES
COUNTY: PHILLIPS
CONTRACT TIME: 90 W.D.
ORDER TO PROCEED DATE: 8-27-84
% COMPLETE: 43
% TIME USED: 48
NO. MEN EMPLOYED: 39
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,298,200.90
CONTRACTOR: GLENN REHBEIN ERC INC.
FROM (town): LINO LAKES, MN.
AWARD DATE: JULY 27, 1984
DATE WORK STARTED: SEPT 17, 1984
PROBABLE COMPLETION DATE: 06-01-85
NO. DAYS WORKED PER WEEK: 5 TO 6
NO. SHIFTS PER DAY: 1-ROAD 2-CRUSHING
NO. HOURS PER SHIFT: VARIOUS

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: D. DUROCHER
NO. OF ENG. PERSONNEL EMPLOYED: 8

TELEPHONE: 654-1786
ADDRESS: BOX 176
DODSON, MT. 59524

GENERAL: SUBCONTRACTOR ECKART CONSTRUCTION WORKING THE CRUSHER TWO EIGHT HOUR SHIFTS PER DAY, PRODUCED AND STOCKPILED 25,000 TON OF PLANT MIX AGG.& 2250 TONS OF ½" COVER MATERIAL. ROAD CREW PLACED 20,100 TONS OF 1½" CR. BASE, 78.8 TONS OF MC-70 PRIME AND 280.1 TONS OF BLOTTER.

REHBEIN BEGAN PLANT MIX OPERATIONS THE AFTERNOON OF 4-30, PLACED AND COMPACTED 1151.6 TONS OF PLANT MIX SURF GR B.

ITEMS AND PERCENT COMPLETE ARE: 1½" CR. BASE = 95%, STOCKPILE ½" COVER MAT'L = 100%, MOTOR GRADER HOURS = 98%, PLANT MIX 4%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-30-85

PROJECT NO.: RS245-1(3)0
PROJ. NAME: JORDAN N.W.
LENGTH: 15.0
COUNTY: Garfield
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: April 16, 1984
% COMPLETE: 100
% TIME USED: 95
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: 11-5-84

CONTRACT AMOUNT: $ 1,134,102.65
CONTRACTOR: Clark Bros. Contractors
FROM (town): Victor, Mt. P.O. Box 67 59875
AWARD DATE: Feb 29, 1984
DATE WORK STARTED: April 18, 1984
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK: 0
NO. SHIFTS PER DAY: 0
NO. HOURS PER SHIFT: 0

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Bernard Kelly
NO. OF ENG., PERSONNEL EMPLOYED: 0

TELEPHONE: 365-2877
ADDRESS: Glendive, Mt. 59330

GENERAL: Clean up work remains to be completed.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

105

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30-1985

PROJECT NO.: RS 344-1(4)15
PROJ. NAME: Froid West
LENGTH: 7.5 Miles
COUNTY: Roosevelt
CONTRACT TIME: _____
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Novakovich
NO. OF ENG. PERSONNEL EMPLOYED: 4-6

TELEPHONE: 653-1050
ADDRESS: MT. Dept. of Highways
Wolf Point, MT. 59201

GENERAL: R/W problems have been resolved. A 4 to 6 man survey crew slope-staked from station 0+00 to station 395+69.8, end project. Project is scheduled for the June letting.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: SMP 1099-85
PROJ. NAME: Maintenance Stockpiles
LENGTH: 0
COUNTY: Sheridan, Roosevelt, Daniels
CONTRACT TIME: 45 WD
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Baldwin
NO. OF ENG. PERSONNEL EMPLOYED: 0

CONTRACT AMOUNT: $ 161,156
CONTRACTOR: Eckart Construction
FROM (town): Miles City
AWARD DATE: March 11, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: July 12, 1985
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
TELEPHONE: 787-5701
ADDRESS: P.O. Box 556
Culbertson

GENERAL: The contractor has made application for Air Quality Control permits and Reclamation Plan as per Special Provision #2 of the contract and time assessment has not begun pending their approval. An application has been made to S.H.P.O. for archeological survey clearence on the State optioned pit and stockpile site in Daniels County. Contractors tentative plans are to begin work on the project on May 6, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

107

DISTRICT: 4130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-30-85

PROJECT NO.: SMP 1799-85
PROJ. NAME: MAINT STOCKPILES
LENGTH: N/A
COUNTY: Garfield Petroleum, Fallon and Custer
CONTRACT TIME: 109 WD
ORDER TO PROCEED DATE: April 16, 1985
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE: —

CONTRACT AMOUNT: $ 674,495.00
CONTRACTOR: Baltrusch Constr. Co.
FROM (town): Havre, Mont. 59501
AWARD DATE: 3-28-85
DATE WORK STARTED: N/A
PROBABLE COMPLETION DATE: 11-1-85
NO. DAYS WORKED PER WEEK: —
NO. SHIFTS PER DAY: —
NO. HOURS PER SHIFT: —

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE: —

PROJECT MANAGER: Gerald Kuester
NO. OF ENG. PERSONNEL EMPLOYED: 0
TELEPHONE: 365-5296
ADDRESS: Glendive

GENERAL: The preConstruction Conference was held on April 19, 1985 in the Malta Construction field office.

The Contractor has not submitted a work schedule awaiting clearance from the State Historic preservation office and approval of the air quality permit

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-30-85

PROJECT NO.: SMP 4399-83
PROJ. NAME: Point Stockpiles
LENGTH: N/A
COUNTY: Richland, Roosevelt, Valley, Phillips
CONTRACT TIME: 68+4=72
ORDER TO PROCEED DATE: 12-19-83
% COMPLETE: 100
% TIME USED: 90
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE: 8-16-84
CONTRACT AMOUNT: $ 291,171.00
CONTRACTOR: Eckart Coast
FROM (town): Miles City
AWARD DATE: Nov. 30-1984
DATE WORK STARTED: 3-20-84
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: Nowakovich
TELEPHONE: 653-1050
NO. OF ENG. PERSONNEL EMPLOYED: 0
ADDRESS: Dept of Highways
Wolf Point, MT. 59201

GENERAL: The 3/8" Cover Rock stockpile at Sidney has an excess of oversize rock. The contractor will have to screen the pile.
Final data submitted to district 10-15-84.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: GLENDIVE

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: BRS 469-1(3) 2
PROJ. NAME: Snowden Bridge
LENGTH: 2.884 Miles
COUNTY: McKenzie - Williams - N.D.
CONTRACT TIME: 512 Calendar Days
ORDER TO PROCEED DATE: 2-13-84
% COMPLETE: 85
% TIME USED: 80
NO. MEN EMPLOYED: 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $2,826,728.90
CONTRACTOR: Lunda Constr. Co.
FROM (town): Black River Falls, WISCONSIN
AWARD DATE: 2-2-84
DATE WORK STARTED: 3-12-84
PROBABLE COMPLETION DATE: 8-4-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Walt Peterson, P.E. TELEPHUNE: 572-4329 (Project)
NO. OF ENG. PERSONNEL EMPLOYED: 4 ADDRESS: N.D. Highway Dept. Williston, N. Dakota

GENERAL: Prime Contractor, resumed work on project 3-4-85, setting static lines, and preparing deck forms. Began deck forming operations about the middle of march, including the setting of overhang brackets and expansion joints.
Most of spans 1 thru 6, were formed including the overhang by the middle of April.
As of the 19th of April the bottom mat of reinforcing steel was placed from Abut. No.1 to span NO. 5.
Deck forming operations are in progress for spans NO. 7 & 8.

Ken. Quale, F.P.M- Glendive

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: BR 9006(3) DATE SURVEY AUTHORIZED: 1-10-84

PROJ. NAME: Thompson Creek Bridge DATE WORK STARTED: 1-7-85

LENGTH: 0.5 Miles ESTIMATED COMPLETION DATE: July 85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Stechmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive 4/30

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-30-85

PROJECT NO.: M 5008(1) DATE SURVEY AUTHORIZED: _____

PROJ. NAME: SARGENT ALT GALLARD ST. DATE WORK STARTED: 1-17-85

LENGTH: 0.4 mile ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 4-25-85

PROJECT MANAGER: W. KELLY TELEPHONE: 365-2277

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: BRS 516-1(1)14 / ERS 517-1(1)0 DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: COALRIDGE - WEST / COALRIDGE - NES DATE WORK STARTED: _____

LENGTH: 13.1 MILES ESTIMATED COMPLETION DATE: 11/19/86

DATE SUBMITTED TO DISTRICT: 5/1/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: BRS 504-1(1)13 DATE SURVEY AUTHORIZED: 12/17/84

PROJ. NAME: N.E. OF MILDRED (COBIN CREEK) DATE WORK STARTED: _____

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 7/22/86

DATE SUBMITTED TO DISTRICT: 5/1/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: RS 438 -1(4)0 DATE SURVEY AUTHORIZED: 2/11/85

PROJ. NAME: NASHUA - NORTH DATE WORK STARTED: _____

LENGTH: 13.4 MILES ESTIMATED COMPLETION DATE: 2/17/86

DATE SUBMITTED TO DISTRICT: 5/1/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive

Final PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 30-1985

PROJECT NO.: RS 344-1(5)29 DATE SURVEY AUTHORIZED: July 13-1984

PROJ. NAME: 15 Mi's West of Froid-East DATE WORK STARTED: Feb. 19-1985

LENGTH: 7.5 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 4-17-85

PROJECT MANAGER: Novakovich TELEPHONE: 653-1050

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 100 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: BRS 320-2(1)5 DATE SURVEY AUTHORIZED: 3/1/85

PROJ. NAME: O'FALLON CREEK (S.CW. ISMAY) DATE WORK STARTED: _____

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 4/30/86

DATE SUBMITTED TO DISTRICT: 5/1/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: BRS 270-1(1)7 DATE SURVEY AUTHORIZED: 12/13/84

PROJ. NAME: N.E. OF ALBION (LITTLE MISSOURI RIVER) DATE WORK STARTED: _____

LENGTH: 0.4 MILES ESTIMATED COMPLETION DATE: 9/1/86

DATE SUBMITTED TO DISTRICT: 5/1/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE.

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: RS 261-2(1)26 DATE SURVEY AUTHORIZED: 11/8/84

PROJ. NAME: RICHLAND CO. LINE-NORTH DATE WORK STARTED: _____

LENGTH: 7.4 MILES ESTIMATED COMPLETION DATE: 2/17/87

DATE SUBMITTED TO DISTRICT: 5/1/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: RS 247-1(1)0 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: WEBSTER - EAST DATE WORK STARTED: _____

LENGTH: 6.2 MILES ESTIMATED COMPLETION DATE: 1/6/86

DATE SUBMITTED TO DISTRICT: 5/1/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: RS 245-1(4)15 DATE SURVEY AUTHORIZED: 9/27/84

PROJ. NAME: BRUSETT - E & W DATE WORK STARTED: _____

LENGTH: 7.2 MILES ESTIMATED COMPLETION DATE: 7/22/87

DATE SUBMITTED TO DISTRICT: 5/1/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: IR 94-4(40)128 DATE SURVEY AUTHORIZED: 2/26/85

PROJ. NAME: MILES CITY - WEST DATE WORK STARTED: _____

LENGTH: 9.1 MILES ESTIMATED COMPLETION DATE: 11/26/85

DATE SUBMITTED TO DISTRICT: 5/1/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: IR 94-3(37)104 DATE SURVEY AUTHORIZED: 11/30/84

PROJ. NAME: W. ROSEBUD INT. - EAST DATE WORK STARTED: _____

LENGTH: 11.3 MILES ESTIMATED COMPLETION DATE: 10/24/85

DATE SUBMITTED TO DISTRICT: 5/1/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive 4/30

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 4-30-85

PROJECT NO.: F62-2(7)37 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Sidney-North West DATE WORK STARTED: 2-6-85

LENGTH: 1.4 miles ESTIMATED COMPLETION DATE: 5-31-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: H. KELLY TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 45

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: F 57-6(2)280 DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: CIRCLE - EAST DATE WORK STARTED: _____

LENGTH: 17.1 MILES ESTIMATED COMPLETION DATE: 4/15/86

DATE SUBMITTED TO DISTRICT: 5/1/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: BRF 51-3(1)70 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: USRS CANEL 2.6 MI. W. OF SIDNEY DATE WORK STARTED: _____

LENGTH: 0.6 MILES ESTIMATED COMPLETION DATE: 3/21/86

DATE SUBMITTED TO DISTRICT: 5/1/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Apr. 30, 1985

PROJECT NO.: F-39-1(5)4 DATE SURVEY AUTHORIZED: 3-1-85

PROJ. NAME: Lame Deer-North DATE WORK STARTED: 3-18-85

LENGTH: 9.0 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 4-12-85

PROJECT MANAGER: D. Strohmayer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: F 37-3(2)69 DATE SURVEY AUTHORIZED: 2/8/85

PROJ. NAME: ASHLAND - EAST DATE WORK STARTED: _____

LENGTH: 7.8 MILES ESTIMATED COMPLETION DATE: 12/20/85

DATE SUBMITTED TO DISTRICT: 5/1/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0 %

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: BRF 14-6(1)257 DATE SURVEY AUTHORIZED: 11/7/84

PROJ. NAME: PORCUPINE OVERFLO -N. W. OF FORSYTH DATE WORK STARTED: _____

LENGTH: 0.3 MILES ESTIMATED COMPLETION DATE: 12/30/85

DATE SUBMITTED TO DISTRICT: 5/1/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Glendive

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: Apr. 30, 1985

PROJECT NO.: F-2-1(8)46 DATE SURVEY AUTHORIZED: 7-12-84

PROJ. NAME: Fallon Co. Line E+W DATE WORK STARTED: _____

LENGTH: 25.0 miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Bernard Kelly TELEPHONE: 365-2877

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 40%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: BRF 1-10(15)629 DATE SURVEY AUTHORIZED: 11/5/84

PROJ. NAME: BOX ELDER CR. - E. OF BROCKTON DATE WORK STARTED: _____

LENGTH: 0.7 MILES ESTIMATED COMPLETION DATE: 12/9/88

DATE SUBMITTED TO DISTRICT: 5/1/85

PROJECT MANAGER: ~ TELEPHONE: ~

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 0%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: FR 1-9(11)546 DATE SURVEY AUTHORIZED: 2-7-85

PROJ. NAME: NASHUA - WEST DATE WORK STARTED: 2-4-85

LENGTH: 8.4 MILES ESTIMATED COMPLETION DATE: 1-31-86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. DUROCHER TELEPHONE: 654-1786

NO. PERSONNEL ASSIGNED: 6 % COMPLETE: 80

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: GLENDIVE

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: BR 9009(4) DATE SURVEY AUTHORIZED: 12-9-83

PROJ. NAME: Tongue River Bridge DATE WORK STARTED: _____

LENGTH: 0.3 MILES ESTIMATED COMPLETION DATE: July 85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: D. Strohmyer TELEPHONE: 232-1093

NO. PERSONNEL ASSIGNED: _____ % COMPLETE: 95%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

DISTRICT DESIGN PROGRESS REPORT

FOR THE PERIOD ENDING: April 30 - 1985

	PROJECT NUMBER & NAME	DESCRIPTION	NEXT MILE-STONE	M-HRS USED THIS REPORT PERIOD	% COMP	EST COMP DATE	
*	RS 302-1(2)0 Rimrock Rd. - Molt	Reconstruction	Public Hearing	8	2	5/88	
*	M 6901-1(1)0 First Avenue - Laurel	Overlay - Upgrading	Final P.I.H.	0	40	10/85	
⊕	F 4-2(5)54 Laurel - Mossmain	Overlay - Upgrading	~	0	0	10/85	
⊕	F 16-2(3)29 Klein - South	Overlay - Upgrading	~	0	0	1/86	
⊕	F 63-2(2)19 Judith Gap - Moore	Overlay - widen - Strs.	~	8	0	4/87	
	RS 306-1(3)2 Columbus - North	Reconstruction - Structure	Pre-P.I.H.	8	0	4/88	
	RS 308-1(6)9 E. Bearcreek - Belfry	Reconst. and Upgrading	Final P.I.H.	0	40	12/87	
*	RS 500-2(2)19 Mosby - South	Reconstruction	Pre-P.I.H.	8	6	4/89	
	F 14-3(3)108 Shawmut - West	Overlay - Upgrading	Final	120	99	5/85	
	RS 426-2(1)0 Hanover Road	Reconstruction	Final	48	100	5/85	re-submitted to Helena 4-23-85

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221D

* add. field survey required.

⊕ field survey nearly complete.

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-85

PROJECT NO.: IR90-7(53)377
PROJ. NAME: GREYCLIFF E.&W.
LENGTH: 6.7 MILES
COUNTY: SWEET GRASS
CONTRACT TIME: 75 WORKING DAYS
ORDER TO PROCEED DATE: 4-29-85
% COMPLETE: ~
% TIME USED: ~
NO. MEN EMPLOYED: ~
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1998481.57
CONTRACTOR: EMPIRE SAND & GRAVEL CO. INC.
FROM (town): BILLINGS
AWARD DATE:
DATE WORK STARTED: ~
PROBABLE COMPLETION DATE:
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. LORAN
NO. OF ENG. PERSONNEL EMPLOYED:
TELEPHONE: 252-6138
ADDRESS: BILLINGS

GENERAL: NO WORK HAS BEEN STARTED ON THE PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-85

PROJECT NO.: IR90-8(95)385
PROJ. NAME: ROCK POINT E.&W.
LENGTH: 14.5 MILES
COUNTY: SWEETGRASS & STILLWATER
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 5-2-84
% COMPLETE: 100
% TIME USED: 97
NO. MEN EMPLOYED: 5
ACTUAL COMPLETION DATE: 4-17-85

CONTRACT AMOUNT: $ 3411361.90
CONTRACTOR: MELLOTTIE CONSTR. CO.
FROM (town): GREAT FALLS
AWARD DATE: 4-9-84
DATE WORK STARTED: 4-30-84
PROBABLE COMPLETION DATE: -
NO. DAYS WORKED PER WEEK: 2
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 4-17-85
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 252-4138
ADDRESS: BILLINGS

GENERAL: THE CONTRACTOR HAD FIVE MEN EMPLOYED TWO DAYS PLACING STRIPING, WHICH COMPLETES ALL WORK ON THE PROJECT.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1985

PROJECT NO.: IR 90 8 (106) 420
PROJ. NAME: DARK CITY WEST - E. SEC.
LENGTH: 6.6 MILES
COUNTY: STILLWATER
CONTRACT TIME: 75 WORKING DAYS
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $_____
CONTRACTOR: _____
FROM (town): _____
AWARD DATE: _____
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY: _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 4
TELEPHONE: 248-3827
ADDRESS: 424 MOREY
BILLINGS Mt. 59104

GENERAL: THIS PROJECT WAS LET ON APRIL 25, 1985 WITH NORTHERN IMPROVEMENT OF FARGO, N. DAK APPARENTLY BEING LOW BIDDER.

A FOUR MAN ENGINEERING CREW SET CONTROL POINTS, RAN CURVES AND CHECKED TANGENT LENGTHS WITH E.D.M.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-85

PROJECT NO.: IR 90-8(98)456 CONTRACT AMOUNT: $ 1,492,458.73
PROJ. NAME: PINEHILLS INTERCHANGES, E CONTRACTOR: EMPIRE SAND & GRAVEL CO., INC.
LENGTH: 5.8 MILES FROM (town): BILLINGS
COUNTY: YELLOWSTONE AWARD DATE: 4-3-85
CONTRACT TIME: 75 W.D. DATE WORK STARTED: 4-11-85
ORDER TO PROCEED DATE: 4-29-85 PROBABLE COMPLETION DATE: 6-14-85
% COMPLETE: 6% NO. DAYS WORKED PER WEEK: 5
% TIME USED: 3% NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 8 NO. HOURS PER SHIFT: 10
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P SCHUMAN TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 5 ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: THIS PROJECT WAS LET ON MARCH 28, 1985, & AWARDED ON MAY 3, 1985. THE PRECONSTRUCTION CONFERENCE WAS HELD ON APRIL 10, 1985.

THE CONTRACTOR STARTED CRUSHING & STOCKPILING O.G.F.C. ON APRIL 11, 1985. SURFACING ITEMS ARE 6% COMPLETE, & THE REMAINING ITEMS ARE 0% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-30-85

PROJECT NO.: IR90-9(63)503
PROJ. NAME: ONMORE INTCHGE SE.
LENGTH: 5.8 MILES
COUNTY: BIG HORN
CONTRACT TIME: 80 W.D.
ORDER TO PROCEED DATE: 11-16-84
% COMPLETE: 44
% TIME USED: 15
NO. MEN EMPLOYED: 36
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 1,668,823.39
CONTRACTOR: EMPIRE SAND & GRAVEL
FROM (town): BILLINGS
AWARD DATE: 10-31-84
DATE WORK STARTED: 11-1-84
PROBABLE COMPLETION DATE: 7-31-85
NO. DAYS WORKED PER WEEK: 6
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:

PROJECT MANAGER: HERBERT A. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 11
TELEPHONE: 638-4497
ADDRESS: P.O. BOX 399
CROW AGENCY, MONT.

GENERAL: THE CONTRACTOR RESUMED WORKING ON THIS PROJECT 4-16-85. WORK IN PROGRESS INCLUDES COLD MILLING WHICH WAS COMPLETED ON 4-24-85 AND PMS GR.B. ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC ITEMS 36% & SURFACING ITEMS 48%.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-27-85

PROJECT NO.: IR 90-9(64)526
PROJ. NAME: Lodge Grass-North
LENGTH: 0.0 Miles
COUNTY: Big Horn
CONTRACT TIME: 60 Working Days
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 11
% TIME USED: 15
NO. MEN EMPLOYED: 10
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $664,073.15
CONTRACTOR: Hilde Const. Co., Inc.
FROM (town): Great Falls, MT
AWARD DATE: 3-12-85
DATE WORK STARTED: 4-15-85
PROBABLE COMPLETION DATE: 7-9-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.R. Taylor
NO. OF ENG. PERSONNEL EMPLOYED: 5

TELEPHONE: 639-2206
ADDRESS: Dept. of Hwys.
Lodge Grass, MT

GENERAL: Work consisted of grading, surfacing, paving & signing on the detours; also removing guard rail. Items & percentages complete are as follows: Paving = 17%, Grading = 12%, Gravel = 100%, Traffic Control = 12%, Sub-contractors removed guard rail & paved detours.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-6-85

PROJECT NO.: ID 90-9(36)531 U2
PROJ. NAME: LODGEGRASS-SOUTH
LENGTH: 11.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 250 WORKING DAYS
ORDER TO PROCEED DATE: 10-31-83
% COMPLETE: 58%
% TIME USED: 48%
NO. MEN EMPLOYED: 19
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $14,729,277.55
CONTRACTOR: BEYER'S GENERAL CONSTR. INC.
FROM (town): REDMOND, WASH.
AWARD DATE: 9-30-83
DATE WORK STARTED: 2-27-84
PROBABLE COMPLETION DATE: 10-1-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8 -10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: D.C. KITTELSON
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 635-2429
ADDRESS: P.O. BOX 647
LODGEGRASS, MT. 59050

GENERAL: PROGRESS FAIR. WORK IN PROGRESS CONSISTED OF SEEDING, DRAINAGE, FINISHING, [redacted], HAULING & STOCKPILING AGGREGATES. ITEMS AND PERCENTS COMPLETE ARE AS FOLLOWS: MISC. 82%; GRADING 95%; SEEDING 37%; DRAINAGE 94%; SURFACING 19%; STRUCTURES 83%. ENGINEERING PERSONNEL ARE DOING SIGN STAKING AND MISCELLANEOUS STAKING AND INSPECTING WORK IN PROGRESS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: I ID 90-9 (62)543 & F 74-1 (2) 0 U-2

CONTRACT AMOUNT: $ 7,977,895.95

PROJ. NAME: Wyola South & Wyola Conn.

CONTRACTOR: Hilde Construction Company., Inc

LENGTH: 5.8 Miles

FROM (town): Great Falls, Montana

COUNTY: Big Horn

AWARD DATE: 8-26-83

CONTRACT TIME: 220 WD

DATE WORK STARTED: 4-9-84

ORDER TO PROCEED DATE: 8-29-83

PROBABLE COMPLETION DATE: 8-15-85

% COMPLETE: 60%

NO. DAYS WORKED PER WEEK: 5

% TIME USED: 75%

NO. SHIFTS PER DAY: 1

NO. MEN EMPLOYED: 16

NO. HOURS PER SHIFT: 9

ACTUAL COMPLETION DATE:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.J. Schaak

TELEPHONE: 343-2501

NO. OF ENG. PERSONNEL EMPLOYED: 12

ADDRESS: Box 366
Wyola, Montana 59089

GENERAL: Work in progress consists of Hilde Construction Company finishing the Sand Sub-Base and placing topsoil.

Martinez Construction Company is placing Rip Rap at various locations throughout the project.

A 11 person engineering crew is assigned to inspection and layout work. 1 person is assigned to office duties.

Grading Items are 97% complete, Drainage Items are 98% complete, Structures are 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: I ID 90-9 (38)549 U-2
PROJ. NAME: Wyoming Line North
LENGTH: 5.2 Miles
COUNTY: Big Horn
CONTRACT TIME: 220 WD
ORDER TO PROCEED DATE: 8-5-83
% COMPLETE: 62
% TIME USED: 75
NO. MEN EMPLOYED: 20
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 7,261,180.56
CONTRACTOR: Hilde Construction Company., Inc.
FROM (town): Great Falls, Montana
AWARD DATE: 8-5-83
DATE WORK STARTED: 9-6-83
PROBABLE COMPLETION DATE: 6-15-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: R.J. Schaak
NO. OF ENG. PERSONNEL EMPLOYED: 12

TELEPHONE: 343-2501
ADDRESS: Box 366
Wyola, Montana 59089

GENERAL: Work in progress consists of Hilde Construction Company setting up the Foam Mix plant. Foam Mixing began on 4-29-85.

Martinez Construction Company is installing cattle guards at the Aberdeen Interchange area.

A 11 man surveying crew is in the field doing inspection and layout work.

1 man is assigned to office duties

Grading Items are 99% complete, Drainage Items are 99% complete, Structures are 100% complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1985

PROJECT NO.: RTF-4-1(9)0
PROJ. NAME: WYO. LINE - NORTH ROAR
LENGTH: 26.2 MILES
COUNTY: CARBON
CONTRACT TIME: BY SEPT. 1, 1985
ORDER TO PROCEED DATE: 4-25-85
% COMPLETE: 0
% TIME USED: 0
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: N/A
CONTRACT AMOUNT: $ 518,630.00
CONTRACTOR: BALTRUSCH CONST. CO.
FROM (town): HAVRE MT.
AWARD DATE: APRIL 3, 1985
DATE WORK STARTED:
PROBABLE COMPLETION DATE: 9-1-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A

EFFECTIVE OPENING DATE: N/A

PROJECT MANAGER: G.M. LORAN
TELEPHONE: 248-3827
NO. OF ENG. PERSONNEL EMPLOYED: 4
ADDRESS: 424 MOREY
BILLINGS, MT. 59104

GENERAL: A PRE-CONSTRUCTION MEETING WAS HELD IN THE BILLINGS DIST. OFFICE ON APRIL 18, 1985. SAMPLES OF THE MATERIALS THAT THE CONTRACTOR PLANS ON USEING ~~WAS~~ WERE SUBMITTED TO THE HELENA LAB. ON APRIL 19, 1985.

A FOUR MAN ENGINEERING CREW WORKED 39 DAYS RE-ESTABLISHING E. AND SETTING CONTROL POINTS

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1985

PROJECT NO.: F-RTF-HES 28-2 (11)82
PROJ. NAME: BOYD SOUTH
LENGTH: 8.6 MILES
COUNTY: CARBON
CONTRACT TIME: 80 WORKING DAYS
ORDER TO PROCEED DATE: 8-1-84
% COMPLETE: 91
% TIME USED: 89
NO. MEN EMPLOYED: 0
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 1,641,093.37
CONTRACTOR: REHBEIN EXCAVATION INC
FROM (town): LINO LAKES, MINN.
AWARD DATE: July 6, 1984
DATE WORK STARTED: JULY 18, 1984
PROBABLE COMPLETION DATE: 6-30-85
NO. DAYS WORKED PER WEEK: N/A
NO. SHIFTS PER DAY: N/A
NO. HOURS PER SHIFT: N/A

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 1
TELEPHONE: 248-3827
ADDRESS: BILLINGS, MT.
424 MOREY ST.

GENERAL: This project is under winter shut down and no work is being done. Work will resume when the weather and date is suitable for chip sealing. All items except traffic control, Chip Sealing & Striping are 100% Complete.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-30-85

PROJECT NO.: F-FLH-BRF37-1(3)OU-1
PROJ. NAME: CROW AGENCY - BUSBY
LENGTH: 8.7 MILES
COUNTY: BIG HORN
CONTRACT TIME: 160 W.D. + 5 EST. = 165
ORDER TO PROCEED DATE: 7-30-84
% COMPLETE: 73
% TIME USED: 52
NO. MEN EMPLOYED: 42
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $6,365,493.09
CONTRACTOR: E.H. OFTEDAL & SONS, INC.
FROM (town): MILES CITY
AWARD DATE: 7-6-84
DATE WORK STARTED: 7-23-84
PROBABLE COMPLETION DATE: 7-31-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: HERBERT A. OTTMAN
NO. OF ENG. PERSONNEL EMPLOYED: 11

TELEPHONE: 638-4497
ADDRESS: P.O. BOX 399
CROW AGENCY, MONT.

GENERAL: THE CONTRACTOR RESUMED WORKING ON THIS PROJECT 4-16-85. WORK IN PROGRESS INCLUDES PLACING TOP SOIL, SEED BED CONDITIONING, INSTALLATION OF APPROACH APES, PLACING 1½" CBC, PAVING APS, INSTALLING CUT OFF WALLS ON CULVERT, GRADING DITCHES TO DRAIN AND GENERAL CLEAN UP OF THE PROJECT.

ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: MISC ITEMS 88%, REMOVAL ITEMS, 80%, EXC. ITEMS 75%, CULVERT ITEMS 79%, SURFACING ITEMS 61%, STRIPING ITEMS 16%, FENCING ITEMS 34% & SEEDING ITEMS 1%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 4-30-85

PROJECT NO.: HES 37-1(7)25 & HES 48-1(6)
CONTRACT AMOUNT: $ 24,363.16
PROJ. NAME: SAFETY UPGRADE
CONTRACTOR: Omo Const., Inc.
LENGTH: 0.00 MILES
FROM (town): BILLINGS
COUNTY: BIGHORN
AWARD DATE: 2-8-85
CONTRACT TIME: 30 W.D.
DATE WORK STARTED: 3-25-85
ORDER TO PROCEED DATE: 4-16-85
PROBABLE COMPLETION DATE: 4-19-85
% COMPLETE: 100
NO. DAYS WORKED PER WEEK: 5
% TIME USED: 13
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 5
NO. HOURS PER SHIFT: 11
ACTUAL COMPLETION DATE: 4-19-85
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 4-22-85
EFFECTIVE OPENING DATE: 4-19-85
PROJECT MANAGER: HERBERT A. OTTMAN
TELEPHONE: 638-4497
NO. OF ENG. PERSONNEL EMPLOYED: 3
ADDRESS: P.O. BOX 399
CROW AGENCY, MONT.

GENERAL: THE CONTRACTOR FINISHED WORKING ON BOTH PROJECTS ON 4-19-85. THE FINAL INSPECTION WAS ON 4-22-85.

WE ARE IN THE PROCESS OF FINALING OUT THESE PROJECTS.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

136

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: F 53-2(2)40
PROJ. NAME: Lavina - South
LENGTH: 6.1 Miles
COUNTY: Golden Valley
CONTRACT TIME: 75 WD
ORDER TO PROCEED DATE: _____
% COMPLETE: _____
% TIME USED: _____
NO. MEN EMPLOYED: _____
ACTUAL COMPLETION DATE: _____

CONTRACT AMOUNT: $ 1,206,000.00
CONTRACTOR: Century Const. Inc.
FROM (town): Lewistown.
AWARD DATE: 04-29-85
DATE WORK STARTED: _____
PROBABLE COMPLETION DATE: _____
NO. DAYS WORKED PER WEEK: _____
NO. SHIFTS PER DAY; _____
NO. HOURS PER SHIFT: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Dale DeVore
NO. OF ENG. PERSONNEL EMPLOYED: 0-9

TELEPHONE: 538-8731
ADDRESS: P.O. Box 491
Lewistown, Mont.

GENERAL: Contract has been let. No preconstruction conference has been scheduled.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

RTF 57-3(11)88
F-HES 57-3(16)97

x PROJECT NO.:

PROJ. NAME: 5Mi.East of Lewistown E. Grassrange West

LENGTH: 14.9 Miles

COUNTY: Fergus

CONTRACT TIME: 90 Working Days

ORDER TO PROCEED DATE: 4/29/85

% COMPLETE: 1

% TIME USED: 0

NO. MEN EMPLOYED: 10

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 2,790,151.70

CONTRACTOR: Glenn Rehbein Excavating, Inc.

FROM (town): Plains Montana

AWARD DATE: April 3, 1985

DATE WORK STARTED: 4/23/85

PROBABLE COMPLETION DATE: 8/1/85

NO. DAYS WORKED PER WEEK: 5

NO. SHIFTS PER DAY: 1

NO. HOURS PER SHIFT: 9

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: PASSOW

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 10

ADDRESS: P.O. Box 491
Lewistown, Montana

GENERAL: A preconstruction conference was held in the District office April 10, 1985. Glenn Rehbein Exc. placed the construction signs 4/23/85 and Sub contractor L.A. Construction began grading operation 4/24/85. Their basic operation consists of trucking the embankment to the fill areas. Their major equipment consists of 1-980 loader, 1-#14 patrol w/disk/roller attachments, 1-D6 cat, 2-belly dump trucks, 1-water wagon. They are working 5-9 Hr. shifts. Flag people are controlling the traffic in the work areas. A 2 man crew are installing pipe extentions. Mountain Bell completed moving the cable 4/23/85. A five man engineering crew is staking the project and it is 75% complete 2 men are assigned to project inspection.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: ~~F 57-3(09)121~~
PROJ. NAME: Winnett-West
LENGTH: 9.1 Miles
COUNTY: Fergus - Petroleum
CONTRACT TIME: 160 Working Days
ORDER TO PROCEED DATE: 8/26/83
% COMPLETE: 97
% TIME USED: 86
NO. MEN EMPLOYED:
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 5,517,998.81
CONTRACTOR: Hilde Const. Co. Inc.
FROM (town): Great Falls, Montana
AWARD DATE: ~~8/5/83~~
DATE WORK STARTED: August 30, 1983
PROBABLE COMPLETION DATE: ~~7/1/85~~
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: Passow
NO. OF ENG. PERSONNEL EMPLOYED: ~~1-2~~

TELEPHONE: 538-8731
ADDRESS: ~~P.O. Box 491~~
Lewistown, Montana

GENERAL: On 4/16/85 a six man crew began routing and sealing cracks in the asphalt surfacing. A rubberized sealant with a back up rod was used. Work was completed 4/26/85. No firm date to apply the seal and cover has been established.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: Billings

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: RTF 61-1(2)7, FTFG1-2(1)225
RTS 244-1(1)0

CONTRACT AMOUNT: $ 369,002.00

PROJ. NAME: Seal & Cover

CONTRACTOR: Riverside Contracting, Inc.

LENGTH: 29.8 Miles

FROM (town): Plains

COUNTY: Musselshell, Petroleum, Fergus

AWARD DATE: _____

CONTRACT TIME: Completion Sept. 1, 1985

DATE WORK STARTED: _____

ORDER TO PROCEED DATE: 04-22-85

PROBABLE COMPLETION DATE: _____

% COMPLETE: _____

NO. DAYS WORKED PER WEEK: _____

% TIME USED: _____

NO. SHIFTS PER DAY: _____

NO. MEN EMPLOYED: _____

NO. HOURS PER SHIFT: _____

ACTUAL COMPLETION DATE: _____

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: _____

EFFECTIVE OPENING DATE: _____

PROJECT MANAGER: Dale DeVore

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: Box 491
Lewistown, Mont. 59457

GENERAL: Preconstruction Conference was held in the Billings District office on April 10, 1985.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: RTF 61-3(4)50
RTF 61-4(3)108

PROJ. NAME: 6Mi. North of Grassrange-N. South of Zortman Northeast

LENGTH: 26.6 Miles

COUNTY: Fergus & Phillips

CONTRACT TIME: Comp. 9/1/85

ORDER TO PROCEED DATE:

% COMPLETE: 0

% TIME USED: 0

NO. MEN EMPLOYED:

ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 329,326.00

CONTRACTOR: Riverside Contracting, Inc.

FROM (town): Plains, Montana

AWARD DATE: April 3, 1985

DATE WORK STARTED:

PROBABLE COMPLETION DATE: 9/1/85

NO. DAYS WORKED PER WEEK:

NO. SHIFTS PER DAY:

NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:

EFFECTIVE OPENING DATE:

PROJECT MANAGER: PASSOW

TELEPHONE: 538-8731

NO. OF ENG. PERSONNEL EMPLOYED: 0

ADDRESS: P.O. Box 491
Lewistown, Montana

GENERAL: Preliminary work is being done on producing cover material for the projects. The preconstruction was held in the District office 4/10/85. The work is scheduled to begin some time in June 1985. No engineering personnel are presently assigned to the project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1985

PROJECT NO.: M 1002 (2)
PROJ. NAME: RIMROCK ROAD
LENGTH: 0.33 MILES
COUNTY: YELLOWSTONE
CONTRACT TIME: 90 WORKING DAYS
ORDER TO PROCEED DATE: 4-16-84
% COMPLETE: 98
% TIME USED: 100
NO. MEN EMPLOYED: 6
ACTUAL COMPLETION DATE: N/A

CONTRACT AMOUNT: $ 257,351.55
CONTRACTOR: BARRY O'LEARY INC.
FROM (town): BILLINGS MT.
AWARD DATE: NOVEMBER 7, 1983
DATE WORK STARTED: MARCH 14, 1984
PROBABLE COMPLETION DATE: MAY 15, 1985
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 8

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: N/A
EFFECTIVE OPENING DATE: N/A
PROJECT MANAGER: G.M. LORAN
NO. OF ENG. PERSONNEL EMPLOYED:

TELEPHONE: 248-3827
ADDRESS: 424 MOREY
BILLINGS, MONT. 59104

GENERAL: MARK RITE LINES, SUB-CONTRACTOR REMOVED THE HOT AIR STRIPING THAT WAS LEFT ON 27th STREET & RESTRIPED WITH 100 % EPOXY. THE ISLAND HASH MARKS & CURB PAINTING WAS DONE AT THE SAME TIME.

The plastic striping on virgina lane that has to be removed & restriped is the only work remaining to be done on this project.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

CMS-14

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-85

PROJECT NO.: HES 1004(7) CONTRACT AMOUNT: $ 189,291.80
PROJ. NAME: GRAND AVE & 13TH ST. W. CONTRACTOR: BARRY O'LEARY, INC.
LENGTH: 0.00 MILES FROM (town): BILLINGS
COUNTY: YELLOWSTONE AWARD DATE: 1-3-85
CONTRACT TIME: BY JUNE 24 1985 DATE WORK STARTED: 4-16-85
ORDER TO PROCEED DATE: 2-5-85 PROBABLE COMPLETION DATE: 6-21-85
% COMPLETE: 6% NO. DAYS WORKED PER WEEK: 5
% TIME USED: ~ NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 14 NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: ~
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P SCHUMAN TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 3 ADDRESS: DEPT. OF HIGHWAYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF PLACEMENT OF CONCRETE CURB-GUTTER, & CONCRETE SIDEWALK, ELECTRICAL WORK, DRAINAGE WORK & MISC ITEMS.

ITEMS & PERCENTAGES OF COMPLETION ARE AS FOLLOWS: CONCRETE WORK - 80% COMPLETE, ELECTRICAL WORK - 10% COMPLETE, DRAINAGE WORK - 39% COMPLETE, MISC. WORK - 25% COMPLETE, SURFACING WORK - 0% COMPLETE, AND STRIPING & SIGNING - 0% COMPLETE.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

3255-2914

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-85

PROJECT NO.: M 1004(8) & HES 4141(10)
CONTRACT AMOUNT: $ 71,063.00
PROJ. NAME: GRAND AVE - 8TH ST. W. & VARIOUS LOCATIONS - BILLS
CONTRACTOR: MIDLAND ELECTRIC CO, INC.
LENGTH: 0.00 Mi
FROM (town): BILLINGS
COUNTY: YELLOWSTONE
AWARD DATE: 9-28-84
CONTRACT TIME: BY APRIL 1, 1985
DATE WORK STARTED: 10-29-84
ORDER TO PROCEED DATE: 10-11-84
PROBABLE COMPLETION DATE: ~
% COMPLETE: 100%
NO. DAYS WORKED PER WEEK: 5
% TIME USED: ~
NO. SHIFTS PER DAY: 1
NO. MEN EMPLOYED: 8
NO. HOURS PER SHIFT: 8
ACTUAL COMPLETION DATE: 4-22-85
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: 4-29-85
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P. SCHUMAN
TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 2
ADDRESS: DEPT OF HIGHWAYS BILLINGS, MT.

GENERAL: THE PROJECT WAS COMPLETED ON APRIL 22, 1985 AND ACCEPTED ON APRIL 29, 1985 WITH ALL ITEMS & PERCENTAGES BEING 100% COMPLETED.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

JRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-85

PROJECT NO.: M1018(6)
PROJ. NAME: 4th Ave / 31st ST.
LENGTH: INTERSECTION
COUNTY: YELLOWSTONE
CONTRACT TIME: CAL. DATE
ORDER TO PROCEED DATE: 5-9-83
% COMPLETE: 90
% TIME USED: —
NO. MEN EMPLOYED: —
ACTUAL COMPLETION DATE:

CONTRACT AMOUNT: $ 42992.00
CONTRACTOR: MIDLAND ELEC. CO.
FROM (town): BILLINGS
AWARD DATE: 5-9-83
DATE WORK STARTED: 11-7-83
PROBABLE COMPLETION DATE: 5-3-85
NO. DAYS WORKED PER WEEK:
NO. SHIFTS PER DAY:
NO. HOURS PER SHIFT:

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: G. LORAN
NO. OF ENG. PERSONNEL EMPLOYED: 1

TELEPHONE: 252-6138
ADDRESS: BILLINGS

GENERAL: NO WORK THIS PERIOD

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: 5130

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: RS 000S(68) Signs ~~RS.000S(69) Signs~~
CONTRACT AMOUNT: $~~18,829.50~~
PROJ. NAME: Signing Fergus&J.Basin Co.
CONTRACTOR: L.A. CONSTRUCTION
LENGTH: ~~68.7 Miles~~
FROM (town): ~~HAVRE, MONTANA~~
COUNTY: Fergus & Judith Basin Counties
AWARD DATE: March 11, 1985
CONTRACT TIME: 30 Working Days
DATE WORK STARTED:
ORDER TO PROCEED DATE: April 16, 1985
PROBABLE COMPLETION DATE: May 31,1985
% COMPLETE: 0
NO. DAYS WORKED PER WEEK:
% TIME USED: 30%
NO. SHIFTS PER DAY:
NO. MEN EMPLOYED: 0
NO. HOURS PER SHIFT:
ACTUAL COMPLETION DATE:
DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR:
EFFECTIVE OPENING DATE:
PROJECT MANAGER: ~~PASSOW~~
TELEPHONE: ~~538-8731~~
NO. OF ENG..PERSONNEL EMPLOYED: 1
ADDRESS: P.O. Box 491
~~Lewistown, Montana~~

GENERAL: The materials for the projects are in storage. Plans to begin installing the posts are for the week of 4/29/85. 1-man is assigned to the project for quality control.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

CONSTRUCTION PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-85

PROJECT NO.: SMP 5699-85
PROJ. NAME: STATE PROJECT MAINTENANCE STOCKPILE
LENGTH: ~
COUNTY: ROSEBUD, BIG HORN, YELLOWSTONE, & WHEATLAND
CONTRACT TIME: 93 W.D.
ORDER TO PROCEED DATE: 4-16-85
% COMPLETE: 6%
% TIME USED: 0%
NO. MEN EMPLOYED: 15
ACTUAL COMPLETION DATE: ~

CONTRACT AMOUNT: $ 336,792.00
CONTRACTOR: EMPIRE SAND & GRAVEL CO, INC
FROM (town): BILLINGS
AWARD DATE: 3-11-85
DATE WORK STARTED: 4-1-85
PROBABLE COMPLETION DATE: 6-14-85
NO. DAYS WORKED PER WEEK: 5
NO. SHIFTS PER DAY: 1
NO. HOURS PER SHIFT: 10

DATE CERTIFIED COMPLETE BY DISTRICT CONSTRUCTION SUPERVISOR: ~
EFFECTIVE OPENING DATE: ~
PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802
NO. OF ENG. PERSONNEL EMPLOYED: 4 ADDRESS: DEPT OF HIGHWAYS
BILLINGS, MT.

GENERAL: WORK CONSISTED OF CRUSHING, HAULING & STOCKPILING 1/2 IN GR 4A IN BIG HORN & YELLOWSTONE COUNTIES. ITEMS AND PERCENTAGES OF COMPLETION ARE AS FOLLOWS:

BIG HORN COUNTY - 100% COMPLETE
YELLOWSTONE COUNTY - 10% COMPLETE
ROSEBUD COUNTY - 0% COMPLETE
WHEATLAND COUNTY - 0% COMPLETE

PROJECT - 6% COMPLETE

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221F

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-85

PROJECT NO.: BR 9049 (4) DATE SURVEY AUTHORIZED: 5-8-84

PROJ. NAME: YELLOWSTONE RIVER BR. S.E. OF GREYCLIFF DATE WORK STARTED: 6-12-84

LENGTH: ~ ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. LOBAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: ~ % COMPLETE: 55

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: RS 551-1(10) DATE SURVEY AUTHORIZED: 02-21-84

PROJ. NAME: Geyser-North. DATE WORK STARTED: 11-19-84

LENGTH: 6.6 Miles ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 40

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: RS 426-2(1)0 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Handover Road DATE WORK STARTED: 10-16-84

LENGTH: 7 M. lgs ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: 04-24-85

PROJECT MANAGER: Dale DeVore TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 7 % COMPLETE: 100

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1985

PROJECT NO.: RS 302-1 (1) 0 4.2 DATE SURVEY AUTHORIZED: 1-29-80

PROJ. NAME: RIMROCK ROAD - MOLT DATE WORK STARTED: 4-25-85

LENGTH: APPROX. 2.5 MILES ESTIMATED COMPLETION DATE: 6-1-85

DATE SUBMITTED TO DISTRICT: MAY 1, 1985

PROJECT MANAGER: GM KOCAN TELEPHONE: 248-3827

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 11

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: RS 297-1(1)24 DATE SURVEY AUTHORIZED: 10/7/82

PROJ. NAME: Hedgesville-North DATE WORK STARTED: 11/15/82

LENGTH: 8.0 Miles ESTIMATED COMPLETION DATE: N/A

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: PASSOW TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 90%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: 5130

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: RS 236-1(7)0 DATE SURVEY AUTHORIZED: November 7, 1984

PROJ. NAME: Hilger-Winifred DATE WORK STARTED: February 8, 1985

LENGTH: 24.12 Miles ESTIMATED COMPLETION DATE: 2/15/86

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: PASSOW TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 0

Work will begin when crew becomes available.

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

/50

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: April 30, 1985

PROJECT NO.: F 63-2(2)19 DATE SURVEY AUTHORIZED: _____

PROJ. NAME: Judith Gap - Moore DATE WORK STARTED: 12-03-84

LENGTH: 10 Miles ESTIMATED COMPLETION DATE: 05-03-85

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: Dale DeVane TELEPHONE: 538-8731

NO. PERSONNEL ASSIGNED: 8 % COMPLETE: _____

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: MAY 1, 1985

PROJECT NO.: F 53-1(6)6 & F 53-2(3)34 DATE SURVEY AUTHORIZED: 12-5-83

PROJ. NAME: BILLINGS - BROADVIEW BROADVIEW - LAUREL DATE WORK STARTED: 1-10-84

LENGTH: 28.4 & 6.2 MI ESTIMATED COMPLETION DATE: 8-2-85

DATE SUBMITTED TO DISTRICT: 12-5-83

PROJECT MANAGER: DAVID P. SCHUMAN TELEPHONE: 245-9802

NO. PERSONNEL ASSIGNED: 4 % COMPLETE: 63

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 26, 1985

PROJECT NO.: F 16-2(3)30 DATE SURVEY AUTHORIZED: 2-5-85

PROJ. NAME: KLEIN - SOUTH DATE WORK STARTED: 2-27-85

LENGTH: 16.8 MILES ESTIMATED COMPLETION DATE: 4-26-85

DATE SUBMITTED TO DISTRICT: 5-1-85

PROJECT MANAGER: D.C. KITTELSON TELEPHONE: 639-2429

NO. PERSONNEL ASSIGNED: 13 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: Billings

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: APRIL 30, 1985

PROJECT NO.: IR 94-2(24)61 DATE SURVEY AUTHORIZED: May 23 84

PROJ. NAME: Hysham East & West DATE WORK STARTED: 1-17-85

LENGTH: 17.3 Miles. ESTIMATED COMPLETION DATE: 3/31/85

DATE SUBMITTED TO DISTRICT: March 1, 85

PROJECT MANAGER: R Schaak TELEPHONE: 343-2501

NO. PERSONNEL ASSIGNED: 10 % COMPLETE: 100%

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-85

PROJECT NO.: F4-2(5)55 DATE SURVEY AUTHORIZED: 2-1-85

PROJ. NAME: LAUREL - MOSSMAN DATE WORK STARTED: 2-19-85

LENGTH: 3.9 MILES ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. LORAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 5 % COMPLETE: 75

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DISTRICT: BILLINGS

PRELIMINARY SURVEY PROGRESS REPORT

FOR THE PERIOD ENDING: 5-1-85

PROJECT NO.: BR 9056(8) DATE SURVEY AUTHORIZED: 1-20-84

PROJ. NAME: DUCK CR. BR. DATE WORK STARTED: 10-31-84

LENGTH: — ESTIMATED COMPLETION DATE: _____

DATE SUBMITTED TO DISTRICT: _____

PROJECT MANAGER: G. LORAN TELEPHONE: 252-4138

NO. PERSONNEL ASSIGNED: 0 % COMPLETE: 15

DISTRIBUTION: WHITE - CONSTRUCTION BUREAU
YELLOW - DISTRICT OFFICE
PINK - ORIGINATING OFFICE

CRM/BHB/sw/221E

DIRECT PARTICIPATION

FEDERAL HIGHWAY ADMINISTRATION

MONTHLY PROGRESS REPORT
DIRECT FEDERAL CONSTRUCTION
MONTANA

PROJECT	LOCATION	LENGTH	TYPE WORK	PERCENT TIME USED	% WORK COMPLETED AND ESTIMATED COMPLETION DATE	CONTRACTOR AND CONTRACT AMOUNT
GLAC 10(1), 200(1) & 909(1)	Cascade & Teton Co.	3.086	Bituminous paving (I000)	83.3%	96.7% 06/11/85	American Asphalt, Inc. $ 447,041.00
FH 61-1(5)	Flathead County	9.655	Grading and aggregate surfacing	---	.4% ---	Hilde Construction Co. Inc. $ 4,033,405.45